



**DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT**

NTCP PROJECT SUMMARY - EXHIBIT I

CONTRACT SUMMARY	CONTRACT VALUE	DBE GOAL %	DBE GOAL VALUE \$	DBE GOAL ACHIEVED %	DBE GOAL VALUE ACHIEVED \$	DBE CONTRACT VALUE %	DBE CONTRACT VALUE \$
CONSTRUCTION MANAGEMENT SERVICES	\$ 63,600,000	54.35%	\$ 34,563,815	52.68%	\$ 33,503,146	54.35%	\$ 34,563,815
CONSTRUCTION CONTRACTS	\$ 702,305,849	21.09%	\$ 148,105,803	20.58%	\$ 144,554,211	21.88%	\$ 153,651,014
	\$ 765,905,849	23.85%	\$ 182,669,617	23.25%	\$ 178,057,357	24.57%	\$ 188,214,829



**DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT**

CONSTRUCTION MANAGEMENT SERVICES - EXHIBIT I

CONTRACT NUMBER	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	DBE GOAL %	DBE GOAL VALUE	GOAL % ACHIEVED	GOAL VALUE ACHIEVED	DBE CONTRACT VALUE	CONTRACT COMPLETED %
780B-SC-00000	CORE CONSTRUCTION MANAGEMENT SERVICES	PARSONS ODEBRECHT, J.V.	\$ 63,600,000	54.35%	\$ 34,563,815	52.68%	\$ 33,503,146	\$ 34,563,815	
SC-00001	CONSTRUCTION MANAGEMENT SERVICES	THE ARCHITECTURAL DESIGN CONSORTIUM, INC.				99%	\$ 4,152,562	\$ 4,187,270	99%
SC-00002/3	CONSTRUCTION MANAGEMENT SERVICES	CHAVES & ASSOCIATES				95%	\$ 3,618,857	\$ 3,816,208	95%
SC-00001	CONSTRUCTION MANAGEMENT SERVICES	CONSTRUCTORS CONSORTIUM, INC.				100%	\$ 582,730	\$ 582,730	100%
SC-007/13/14/38	GENERAL CONSTRUCTION SERVICES	COMMERCIAL INTERIOR CONTRACTORS, CORP.				99%	\$ 10,064,348	\$ 10,136,526	99%
SC-00009	ELECTRICAL SERVICES	D.C. ELECTRIC, INC.				77%	\$ 129,622	\$ 167,330	77%
SC-00008/35/42	CONSTRUCTION MANAGEMENT SERVICES	G-T CONST. GROUP, INC.				100%	\$ 6,064,974	\$ 6,064,974	100%
SC-00005	CLEAN - UP SERVICES	BMA CONSTRUCTION, INC.				100%	\$ 22,265	\$ 22,265	100%
SC-000016	NETWORK MANAGEMENT SERVICES	INTERLINK ENG. SERVICES				100%	\$ 251,571	\$ 251,571	100%
N/A	PROFESSIONAL SERVICES	MCO CONSTRUCTION & SERVICES, INC.				100%	\$ 9,944	\$ 9,944	100%
N/A	PRINTING SERVICES	WORLD PRINTING, INC.				100%	\$ 1,070	\$ 1,070	100%
SC-00037	GENERAL CONSTRUCTION SERVICES	OVERNITE SUCCESS				92%	\$ 1,548,010	\$ 1,680,434	92%
SC-00070	GENERAL CONSTRUCTION SERVICES	A D A ENGINEERING				100%	\$ 510,715	\$ 510,715	100%
SC-00072	QUALITY CONTROL INSPECTION SERVICES	SIM-G TECHNOLOGIES				100%	\$ 355,504	\$ 355,504	100%



**DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT**

CONSTRUCTION MANAGEMENT SERVICES - EXHIBIT I

CONTRACT NUMBER	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	DBE GOAL %	DBE GOAL VALUE	GOAL % ACHIEVED	GOAL VALUE ACHIEVED	DBE CONTRACT VALUE	CONTRACT COMPLETED %
SC-00072	QUALITY CONTROL INSPECTION SERVICES	CES CONSULTANTS				90%	\$ 1,036,930	\$ 1,154,496	90%
SC-00077	SECURITY SERVICES	ALLIANCE SECURITY				88%	\$ 1,921,137	\$ 2,185,000	88%
SC-00079	QUALITY CONTROL INSPECTION SERVICES	THE HALL GROUP				92%	\$ 1,474,187	\$ 1,600,000	92%
PO-02557 /6206	JANITORIAL SERVICES	INTEGRITY JANITORIAL SERVICES				97%	\$ 96,621	\$ 99,880	97%
PO	CONSTRUCTION SUPPLIES	AMERICAN FASTENERS				100%	\$ 27,263	\$ 27,263	100%
PO	CONSTRUCTION SUPPLIES	CONSTRUCTION SUPPLY				100%	\$ 45,221	\$ 45,221	100%
PO	STEEL	DILEMA CORP.				100%	\$ 5,377	\$ 5,377	100%
PO	PRINTING SERVICES	JASMA GRAPHICS				100%	\$ 52,522	\$ 52,522	100%
PO	TRAFFIC MARKING	ROBERTS TRAFFIC				100%	\$ 189,423	\$ 189,423	100%
PO	ELECTRICAL	RUBEN ELECTRIC				100%	\$ 28,097	\$ 28,097	100%
PO	ELECTRICAL	ACCURA ELECTRIC				100%	\$ 817,326	\$ 817,326	100%
PO	OFFICE SUPPLIES	APRICOT OFFICE SUPPLIES				100%	\$ 19,453	\$ 19,453	100%
PO	BAGGAGE CONVEYOR BELTS T2A & T4	JORDIM INT'L INC.				100%	\$ 472,341	\$ 472,342	100%
PO	E&P Maintenance	E&P Maintenance				100%	\$ 5,077	\$ 5,077	100%
PO	Paradise Awnings	Paradise Awnings				0%		\$ 75,800	0%



DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT

CONSTRUCTION CONTRACTS - EXHIBIT I

CONTRACT NUMBER	DESCRIPTION	TRADE CONTRACTOR	CONTRACT VALUE	REQUISITIONED TO DATE	CONTRACT % OF COMPLETION	DBE GOAL %	DBE GOAL VALUE	DBE GOAL % COMMITTED	DBE GOAL % ACHIEVED	GOAL VALUE ACHIEVED (paid to date)	DBE - SUB-CONTRACTORS	NOTICE TO PROCEED DATE	DBE % SOIA	DBE CONTRACT VALUE
BC Infill SC-00004 745B WS 16 NTP 4/12/2006	B - C INFILL ELECTRICAL	DYNALECTRIC COMPANY ADD WORK ORDERS	\$ 7,962,940	\$ 10,408,679	98%	21.0%	\$ 2,231,534	Good Faith Effort	3.0%	\$ 292,073	D C ELECTRIC, INC. D.K.G. & ASSOCIATES, LTD.	7/5/06 5/31/07	N/A N/A	\$ 292,073
			\$ 2,663,412							\$ 27,100				\$ 27,100
			\$ 10,626,352							\$ 319,173				\$ 319,173
BC Infill SC-00006 745B WS 15 NTP 4/12/2006	B - C INFILL MECHANICAL	WEATHERTROL MAINTENANCE CORP. ADD WORK ORDERS	\$ 13,964,867	\$ 16,823,838	100.2%	21.0%	\$ 3,527,564	7.70%	12.9%	\$ 977,247	*ARFRAN II, INC. GOMEZ QUALITY INSULATION, INC. CHEROKEE ENTERPRISES, INC. TECHNICAL DRIVE CONTROL SERVICES	9/1/06 6/1/07 7/16/07	7.70%	\$ 1,193,986
			\$ 2,833,057							\$ 688,786				\$ 724,530
			\$ 16,797,924							\$ 502,215				\$ 502,215
										\$ 2,168,248				\$ 2,420,731
BC Infill SC-00010 745B NTP 07/05/2006	B - C INFILL STRUCTURAL SHELL	BAKER CONCRETE CONST. ADD WORK ORDERS	\$ 23,800,000	\$ 24,474,117	99%	21.0%	\$ 5,166,610	22.72%	25.1%	\$ 648,655	MCO CONSTRUCTION MERCURY DEVELOPMENT D.K.G. & ASSOCIATES, LTD.	11/1/06 8/15/06 8/1/06	2.46% 7.36% 12.90% 22.72%	\$ 648,655
			\$ 802,903							\$ 2,284,071				\$ 2,284,071
			\$ 24,602,903							\$ 3,231,296				\$ 3,231,296
										\$ 6,164,022				\$ 6,164,022
SC-00011 737F,737G, 740A 745B,746A NTP 12/07/2006	ELEVATORS, ESCALATORS & POWERWALKS DEMO-COMPLETION & NEW WORK	KONE, Inc.	\$ 19,622,751	\$ 14,119,159	72%	0.0%	N/A	Good Faith Effort	1.1%	\$ 128,127	D.K.G. & ASSOCIATES, LTD. ALLIED CONTRACTORS INC.	4/1/08 4/1/08		\$ 128,127
			\$ -							\$ 97,326				\$ 97,326
			\$ 19,622,751							\$ 225,453				\$ 225,453
SC-00017 737G, 737E 739H, 769A NTP 09/11/2006	COMPLETION OF MISCELLANEOUS WORK APM MAINTENANCE FACILITY	THORNTON CONSTRUCTION CO. ADD WORK ORDERS	\$ 6,553,206	\$ 16,919,312	100%	21.0%	\$ 3,559,993		42.3%	\$ 4,639,993	THORNTON CONSTRUCTION D.K.G. & ASSOCIATES, LTD. MAVERICK CONSTRUCTION PGC MECHANICAL	9/11/06 9/11/06 9/11/06 10/5/06		\$ 4,639,993
			\$ 10,399,141							\$ 1,054,453				\$ 1,054,453
			\$ 16,952,347							\$ 1,453,196				\$ 1,453,196
										\$ 24,934				\$ 24,934
										\$ 7,172,575				\$ 7,172,575
SC-00020 737F NTP 11/07/2006	C-D INFILL GATE CONTROL TOWER FINISH-OUT	CROMPTON CONSTRUCTION ADD WORK ORDERS	\$ 2,734,105	\$ 3,126,302	100%	21.0%	\$ 656,524	28%	27.3%	\$ 524,536	ACCURA ELECTRIC ALLIED CONTRACTORS, INC.	12/06 12/06	15% 13% 28%	\$ 524,536
			\$ 392,197							\$ 329,904				\$ 329,904
			\$ 3,126,302							\$ 854,440				\$ 854,440
SC-00022 745B NTP 10/30/2006	GENERAL TRADES	MERCURY DEVELOPMENT ADD WORK ORDERS	\$ 6,713,520	\$ 7,311,357	98%	21.0%	\$ 1,564,096	70%	93.2%	\$ 6,943,544	MERCURY DEVELOPMENT	10/30/06	70%	\$ 7,298,078
			\$ 734,558											
			\$ 7,448,078											
SC-00023 737G NTP 9/22/2006	APM TOPPING SLAB REPLACEMENT	STRUCTURAL GROUP, INC.	\$ 808,980	\$ 808,980	100%	21.0%	\$ 169,886		4.8%	\$ 24,530	D.K.G. & ASSOCIATES, LTD. PGC MECHANICAL	2/12/07 3/22/07		\$ 24,530
										\$ 14,300				\$ 14,310
										\$ 38,830				\$ 38,840
SC-00025 739A - 739C 739I - 740A 746A - 756E NTP 3/16/2007	MECHANICAL	JOHN J. KIRLIN ADD WORK ORDERS	\$ 39,458,025	\$ 47,442,958	96%	21.0%	\$ 10,380,781		24.5%	\$ 211,559	STONE CIRCLE SUPERIOR MECHANICAL SYSTEMS, INC. PGC MECHANICAL	02/ /10 10/ /07 07/ /08		\$ 222,694
			\$ 9,974,265							\$ 10,311,344				\$ 10,544,474
			\$ 49,432,290							\$ 1,574,724				\$ 1,939,421
										\$ 12,097,627				\$ 12,706,589
SC-00026 739A - 739C 739I - 740A 746A - 756E NTP 3/23/2007	FIRE ALARM & BMS	HONEYWELL ADD WORK ORDERS	\$ 17,084,329	\$ 12,739,099	64%	7.4%	\$ 1,474,356		6.2%	\$ 79,852	D C ELECTRIC, INC. DATO ELECTRIC FLORIDA ELECTRIC ACCURA ELECTRIC	11/12/07 1/7/08 3/1/08 4/1/08		\$ 79,852
			\$ 2,839,398							\$ 695,502				\$ 792,900
			\$ 19,923,727							\$ 43,700				\$ 43,700
										\$ 409,102				\$ 696,333
										\$ 1,228,156				\$ 1,612,785
SC-00028	GENERAL TRADES	MCM CORP.	\$ 11,188,000	\$ 12,038,075	98%	21.0%	\$ 2,576,741	23.70%	20.5%	\$ 2,514,144	TITAN CONSTRUCTION	5/14/07	23.70%	\$ 2,628,596



DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT

CONSTRUCTION CONTRACTS - EXHIBIT I

CONTRACT NUMBER	DESCRIPTION	TRADE CONTRACTOR	CONTRACT VALUE	REQUISITIONED TO DATE	CONTRACT % OF COMPLETION	DBE GOAL %	DBE GOAL VALUE	DBE GOAL % COMMITTED	DBE GOAL % ACHIEVED	GOAL VALUE ACHIEVED (paid to date)	DBE - SUB-CONTRACTORS	NOTICE TO PROCEED DATE	DBE % SOIA	DBE CONTRACT VALUE
739A - 739I 746A - 756E NTP 03/20/2007		ADD WORK ORDERS	\$ 1,082,194 \$ 12,270,194											
A-B INFILL SC-00029 747G NTP 03/20/2007	RELOCATE AIRCRAFT MAINTENANCE EAST CONTROL ZONE	THORNTON CONSTRUCTION CO. ADD WORK ORDERS	\$ 1,725,511 \$ 30,164 \$ 1,755,675	\$ 1,755,675	100%	21.0%	\$ 368,692	21%	28.0%	\$ 269,104 \$ 23,458 \$ 198,726 \$ 491,288	*APEX A/C CONTRACTORS RUBEN ELECTRIC PGC MECHANICAL THORNTON CONSTRUCTION	3/21/07 3/21/07 3/21/07	21%	\$ 276,234 \$ 23,458 \$ 201,076 \$ 500,768
SC-00031 745B NTP 03/29/2008	MECHANICAL	JOHN J. KIRLIN, INC. ADD WORK ORDERS	\$ 31,590,000 \$ 5,226,828 \$ 36,816,828	\$ 36,816,828	100%	21.0%	\$ 7,731,534		6.0%	\$ 1,037,828 \$ 984,048 \$ 202,947 \$ 2,224,823	SUPERIOR MECHANICAL SYSTEMS, INC. CHEROKEE ENTERPRISES, INC. PGC MECHANICAL	07/ /08 11/ /08 2/9/10		\$ 1,037,828 \$ 992,048 \$ 208,742 \$ 2,238,618
SC-00032 776 O/P 779 A NTP 03/20/2007	AA & MEXICANA RELOCATION B-FIS INBOUND CONVEYOR SOUTH ACCESS	ALLIED CONTRACTORS, INC. ADD WORK ORDERS	\$ 1,027,000 \$ 62,925 \$ 1,089,925	\$ 1,089,925	100%	21.0%	\$ 228,884	63.50%	84.4%	\$ 718,965 \$ 201,000 \$ 919,965	ALLIED CONTRACTORS, INC. ACCURA ELECTRIC	4/17/07 4/17/07	40.00% 23.50% 63.50%	\$ 718,965 \$ 201,000 \$ 919,965
SC-00033 747 B NTP 04/04/07	AB INFILL SHELL	BAKER CONCRETE ADD WORK ORDERS	\$ 12,482,280 \$ 78,410,768 \$ 90,893,048	\$ 90,672,298	100%	21.0%	\$ 19,087,540		17.9%	\$ 8,205,311 \$ 3,519,969 \$ 2,090,942 \$ 1,993,216 \$ 139,388 \$ 145,673 \$ 151,550 \$ 16,246,049	MCO CONSTRUCTION MERCURY DEVELOPMENT D.K.G. & ASSOCIATES, LTD. GEORGE'S WELDING (ADF) STEEL WORKS EQUIPMENT & TOOLS SOLUTION ARBER & ASSOCIATES	5/1/10 5/1/10 5/1/10 5/1/10 5/1/10 5/1/10 5/1/10		\$ 8,205,311 \$ 3,519,969 \$ 2,090,942 \$ 1,993,216 \$ 139,388 \$ 145,673 \$ 151,550 \$ 16,246,049
C-D SC-00034 745 B NTP 04/12/2006	BYPASS CORRIDOR	LOTSPEICH COMPANY INC.	\$ 486,574	\$ 486,534	100%	9.0%	\$ 43,792	9%	9.1%	\$ 44,119	COMMERCIAL INTERIOR CONTRACTORS		9%	\$ 44,119
SC-00036 747B 775C - PDS NTP 04/31/2007	ELECTRICAL	FISK ELECTRIC CO. ADD WORK ORDERS	\$ 38,354,220 \$ 8,325,747 \$ 46,679,967	\$ 49,409,370	106%	21.0%	\$ 10,302,793		12.6%	\$ 2,006,298 \$ 2,809,476 \$ 146,820 \$ 435,494 \$ 491,018 \$ 5,889,106	D C ELECTRIC, INC. ENERGETIC ELECTRIC MARVELOUS ELECTRIC TROPICAL ELECTRIC MUNWAY TECHNOLOGY	4/26/10 12/1/07 4/21/09 1/26/09		\$ 4,059,871 \$ 2,809,476 \$ 146,820 \$ 803,091 \$ 491,018 \$ 8,310,275
SC-00041 747B NTP 03/23/2007	FIRE ALARM & BMS	HONEYWELL ADD WORK ORDERS	\$ 9,261,700 \$ 977,023 \$ 10,238,723	\$ 9,261,700	90%	5.0%	\$ 511,936		6.6%	\$ 14,220 \$ 111,340 \$ 551,557 \$ 677,117	RUBEN ELECTRIC ACCURA ELECTRIC MARVELOUS ELECTRIC	3/24/08 4/1/09 12/1/08		\$ 14,220 \$ 111,340 \$ 551,557 \$ 677,117
SC-00043 747B 6/29/2007		DAVID ALLEN CO. ADD WORK ORDERS	\$ 4,161,832 \$ 13,000 \$ 4,174,832	\$ 3,966,090	95%	36.8%	\$ 1,531,554		41.7%	\$ 1,735,226	CREATIVE TERRAZZO SYSTEMS, INC.	1/2/09		\$ 1,819,886
SC-00044 NTP 03/20/2007		ACOUSTI ENGINEERING CO. of FL.	\$ 4,981,216 \$ 280,674 \$ 5,261,890	\$ 4,701,937	89%	21.0%	\$ 1,104,997		12.6%	\$ 508,838 \$ 153,405 \$ 662,243	JORRIN CONSTRUCTION MANAGEMENT CO. COMMERCIAL INTERIOR CONTRACTORS			\$ 526,725 \$ 154,000 \$ 680,725



DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT

CONSTRUCTION CONTRACTS - EXHIBIT I

CONTRACT NUMBER	DESCRIPTION	TRADE CONTRACTOR	CONTRACT VALUE	REQUISITIONED TO DATE	CONTRACT % OF COMPLETION	DBE GOAL %	DBE GOAL VALUE	DBE GOAL % COMMITTED	DBE GOAL % ACHIEVED	GOAL VALUE ACHIEVED (paid to date)	DBE - SUB-CONTRACTORS	NOTICE TO PROCEED DATE	DBE % SOIA	DBE CONTRACT VALUE
SC-00045 740A NTP 06/11/2007		MCM CORP. ADD WORK ORDERS	\$ 16,975,000 \$ 1,674,299 \$ 18,649,299	\$ 17,748,154	95%	21.0%	\$ 3,916,353		27.1%	\$ 5,050,851	TITAN CONSTRUCTION	1/1/08		\$ 5,050,851
SC-00046 739C NTP 06/11/2007		MCM CORP. ADD WORK ORDERS	\$ 14,625,000 \$ 1,058,100 \$ 15,683,100	\$ 15,540,213	99%	21.0%	\$ 3,293,451		25.3%	\$ 3,967,977	TITAN CONSTRUCTION	4/8/08		\$ 3,967,977
SC-00047 747B NTP 09/10/2007	CABINETS & TOILET ACCESSORIES	ENVIRONMENTAL INTERIORS	\$ 1,888,380 \$ 87,704 \$ 1,888,380	\$ 1,976,084	105%	21.0%	\$ 396,560		23.6%	\$ 380,426 \$ 64,727 \$ 445,153	BAJA MILLWORKS MAVERICK CONSTRUCTION	5/1/09 5/1/09		\$ 380,426 \$ 64,727 \$ 445,153
SC-00048 739A,739C, 740A 746A,756E NTP 06/29/2007	C-D INFILL LEVELS 2,3,5 INTERIOR FINISH	DAVID ALLEN CO. ADD WORK ORDERS	\$ 13,794,099 \$ 1,721,210 \$ 15,515,309	\$ 14,111,613	91%	21.6%	\$ 3,351,307		34.2%	\$ 5,305,849	CREATIVE TERRAZZO SYSTEMS, INC.	8/20/07		\$ 5,391,082
SC-00049 739A,C,I, 740A,746A NTP 03/20/2007	CARPET, TILE & VCT	ACOUSTI ENGINEERING CO. of FL. ADD WORK ORDERS	\$ 10,972,310 \$ 418,795 \$ 11,391,105	\$ 7,728,190	68%	21.0%	\$ 2,392,132		6.8%	\$ 172,857 \$ 604,862 \$ 777,719	COMMERCIAL INTERIOR CONTRACTORS JORRIN CONSTRUCTION MANAGEMENT CO.			\$ 664,000 \$ 817,000 \$ 1,481,000
SC-00050 739A,739C,739I 740A,746A,756E NTP 03/20/2007	GENERAL FINISHES	MCM-ACOUSTI JOINT VENTURE ADD WORK ORDERS	\$ 61,000,000 \$ 6,205,486 \$ 67,205,486	\$ 62,319,944	93%	21.0%	\$ 14,113,152		19.7%	\$ 6,117,408 \$ - \$ 6,447,253 \$ 644,524 \$ 13,209,185	TITAN CONSTRUCTION COMMERCIAL INTERIOR CONTRACTORS JORRIN CONSTRUCTION MANAGEMENT CO. EVERRETT PAINTING CO. INC.	7/23/07 10/1/07 8/20/07		\$ 6,117,408 \$ - \$ 6,749,653 \$ 915,717 \$ 13,782,778
SC-00051 739A NTP 8/16/07	CARPENTRY	LOTSPEICH CO., INC. ADD WORK ORDERS	\$ 12,133,000 \$ 1,364,131 \$ 13,497,131	\$ 13,475,523	100%	21.0%	\$ 2,834,398		19.6%	\$ 1,366,886 \$ 774,209 \$ 457,462 \$ 43,719 \$ 9,200 \$ 2,651,476	JCM DEVELOPMENT GROUP FIVE BROTHER'S ENTERPRISE MCO CONSTRUCTION INTERLINK ENGINEERING ROBAYNA & ASSOCIATES	10/1/07 12/1/07 10/1/07		\$ 1,366,886 \$ 774,209 \$ 457,462 \$ 43,719 \$ 9,200 \$ 2,651,476
SC-00053 739A NTP 07/20/2007	ELECTRICAL	DYNALECTRIC COMPANY ADD WORK ORDERS	\$ 5,255,548 \$ 1,667,458 \$ 6,923,006	\$ 6,923,006	100%	21.0%	\$ 1,453,831		10.0%	\$ 13,633 \$ 380,250 \$ 301,611 \$ 695,494	D C ELECTRIC, INC. GLOBAL ELEC. & LIGHT SUPPL. OUTLOOK INTERNATIONAL, INC.	7/20/07 11/28/07 6/27/08		\$ 13,633 \$ 380,250 \$ 301,611 \$ 695,494
SC-00054 739C NTP 07/20/2007	ELECTRICAL	DYNALECTRIC COMPANY ADD WORK ORDERS	\$ 6,623,755 \$ 2,521,681 \$ 9,145,436	\$ 9,101,739	100%	21.0%	\$ 1,920,542		47.6%	\$ 4,353,909	D C ELECTRIC, INC.	9/4/08		\$ 4,431,648
SC-00055 739I NTP 07/20/2007	ELECTRICAL	DYNALECTRIC COMPANY ADD WORK ORDERS	\$ 872,893 \$ 105,348 \$ 978,241	\$ 978,241	100%	21.0%	\$ 205,431		61.1%	\$ 597,274	D C ELECTRIC, INC.	7/20/07		\$ 597,274
SC-00056	ELECTRICAL	DYNALECTRIC COMPANY	\$ 13,902,928	\$ 19,064,671	87%	21.0%	\$ 4,588,176		14.0%	\$ 1,313,726	GLOBAL ELEC. & LIGHT SUPPL.	11/29/07		\$ 1,313,726



DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT

CONSTRUCTION CONTRACTS - EXHIBIT I

CONTRACT NUMBER	DESCRIPTION	TRADE CONTRACTOR	CONTRACT VALUE	REQUISITIONED TO DATE	CONTRACT % OF COMPLETION	DBE GOAL %	DBE GOAL VALUE	DBE GOAL % COMMITTED	DBE GOAL % ACHIEVED	GOAL VALUE ACHIEVED (paid to date)	DBE - SUB-CONTRACTORS	NOTICE TO PROCEED DATE	DBE % SOJA	DBE CONTRACT VALUE												
740A NTP 07/20/2007		ADD WORK ORDERS	\$ 7,945,530							\$ 137,785	OUTLOOK INTERNATIONAL, INC. TROPICAL ELECTRIC	6/19/08 3/25/09		\$ 137,785												
			\$ 21,848,458							\$ 1,607,520				\$ 2,783,374												
										\$ 3,059,031				\$ 4,234,885												
SC-00057 746A,756E NTP 03/19/2007	ELECTRICAL	DYNALECTRIC COMPANY ADD WORK ORDERS	\$ 10,956,267	\$ 13,080,683	94%	21.0%	\$ 2,916,453		5.3%	\$ 739,617	GLOBAL ELEC. & LIGHT SUPPL. TROPICAL ELECTRIC	11/29/07		\$ 739,617												
			\$ 2,931,605							\$ 3,383				\$ 3,383												
			\$ 13,887,872							\$ 743,001				\$ 743,001												
SC-00061 739A,739C,739I 740A,746A NTP 08/28/2007	DOORS AND HARDWARE	BEAUCHAMP CONSTRUCTION ADD WORK ORDERS	\$ 7,394,017	\$ 6,237,652	69%	21.0%	\$ 1,892,228		17.6%	\$ 1,585,464	THORNTON CONSTRUCTION	9/27/07		\$ 1,585,464												
			\$ 1,616,594																							
			\$ 9,010,610																							
SC-00062 739A,739C,739I 740A,746A, 756E NTP 09/10/2007	FINISHES	ENVIRONMENTAL INTERIORS ADD WORK ORDERS	\$ 22,380,000	\$ 20,167,679	87%	21.0%	\$ 4,857,984		12.4%	\$ 2,782,829	MAVERICK CONSTRUCTION D.K.G. & ASSOCIATES, LTD.	7/27/08 8/18/08		\$ 3,752,804												
			\$ 753,256							\$ 77,000				\$ 77,000												
			\$ 23,133,256							\$ 2,859,829				\$ 3,829,804												
SC-00064 739A,739C,739I 740A,746A NTP 08/23/2007	INTERIOR GLASS PACKAGE	NR WINDOWS ADD WORK ORDERS	\$ 12,550,686	\$ 11,886,550	88%	21.0%	\$ 2,832,835		28.4%	\$ 3,826,110	D.K.G. & ASSOCIATES, LTD.	12/1/07		\$ 4,118,326												
			\$ 939,003																							
			\$ 13,489,689							\$ 3,826,110				\$ 4,118,326												
SC-00065 747B NTP 08/30/2007	DOORS AND HARDWARE	NR WINDOWS ADD WORK ORDERS	\$ 5,092,000	\$ 7,457,139	98%	21.0%	\$ 1,606,153		22.4%	\$ 1,379,325	MCO CONSTRUCTION D.K.G. & ASSOCIATES, LTD.	6/15/08 6/15/08		\$ 1,379,325												
			\$ 2,556,347							\$ 335,070				\$ 346,320												
			\$ 7,648,347							\$ 1,714,395				\$ 1,725,645												
SC-00068 747B NTP 11/8/2007	WALLS & CEILINGS	BEAUCHAMP CONSTRUCTION ADD WORK ORDERS	\$ 64,000,000	\$ 66,228,053	100%	31.30%	\$ 20,729,381		30.4%	\$ 24,500	INTERLINK SERVICES THORNTON CONSTRUCTION JCM DEVELOPMENT GROUP FIVE BROTHER'S ENTERPRISE MCO CONSTRUCTION R. DICKERSON & ASSOCIATES D.K.G. & ASSOCIATES, LTD. MAVERICK CONSTRUCTION MONTENEGRO PLASTERING J MORI PAINTING, INC.	9/3/08 12/3/07 5/25/08 1/2/08 7/22/08 3/1/08 6/1/08 4/1/08 3/1/09 11/1/08		\$ 24,500												
			\$ 1,187,899							\$ 1,187,899																
			\$ 999,372							\$ 999,372																
			\$ 2,579,839							\$ 2,579,839																
			\$ 945,805							\$ 945,805																
			\$ 1,721,704							\$ 1,721,704																
			\$ 1,019,851							\$ 1,062,341																
			\$ 9,603,844							\$ 9,858,185																
			\$ 1,174,497							\$ 1,177,649																
			\$ 861,987							\$ 884,815																
			\$ 20,119,298							\$ 20,442,110																
			SC-00069 739F NTP 11/21/2007							AOA PERIMETER FENCE				THORNTON CONSTRUCTION CO. ADD WORK ORDERS	\$ 1,298,653	\$ 1,437,331	100%	21.0%	\$ 301,840		51.7%	\$ 743,249	THORNTON CONSTRUCTION	12/17/08		\$ 743,249
															\$ 138,678											
\$ 1,437,331																										
SC-00071 737G, 739A NTP 01/10/2008	METALS STAIRS FOR APM FACILITY	D.K.G. & ASSOCIATES ADD WORK ORDERS	\$ 365,217	\$ 1,193,294	96%	100.0%	\$ 1,240,059		94.5%	\$ 1,171,696	D.K.G. & ASSOCIATES, LTD.	1/1/08		\$ 1,240,059												
			\$ 874,842																							
			\$ 1,240,059																							
SC-00075 779F.1 NTP 04/13/08	LANDSIDE WORKSITE	THORNTON CONSTRUCTION CO. ADD WORK ORDERS	\$ 1,436,919	\$ 1,440,248	100%	21.0%	\$ 302,452		43.7%	\$ 628,754	THORNTON CONSTRUCTION	4/13/08		\$ 628,754												
			\$ 3,329																							
			\$ 1,440,248																							
SC-00076 739A, 739C	TOILET INSTALLATION	ACME ORGANIZATION, INC. ADD WORK ORDERS	\$ 1,699,000	\$ 1,480,793	82%	21.0%	\$ 380,608		84.3%	\$ 1,431,984	ACME ORGANIZATION, INC.	3/17/08		\$ 1,812,418												
			\$ 113,418																							



DBE PARTICIPATION REPORT
NORTH TERMINAL PROJECT

CONSTRUCTION CONTRACTS - EXHIBIT I

CONTRACT NUMBER	DESCRIPTION	TRADE CONTRACTOR	CONTRACT VALUE	REQUISITIONED TO DATE	CONTRACT % OF COMPLETION	DBE GOAL %	DBE GOAL VALUE	DBE GOAL % COMMITTED	DBE GOAL % ACHIEVED	GOAL VALUE ACHIEVED (paid to date)	DBE - SUB-CONTRACTORS	NOTICE TO PROCEED DATE	DBE % SOIA	DBE CONTRACT VALUE
740A, 746A NTP 03/17/2008			\$ 1,812,418											
SC-00080 737G	STUCCO REPAIRS	ALLIED CONTRACTORS, INC. ADD WORK ORDERS	\$ 755,587	\$ 952,417	100%	29.0%	\$ 276,201		100.0%	\$ 952,417	ALLIED CONTRACTORS, INC.	6/6/2008		\$ 952,417
			\$ 196,830											
			\$ 952,417											
SC-00083	Electrical	ACUURA ELECTRICAL ADD WORK ORDERS	\$ 291,285	\$ 262,156	90%	29.0%	\$ 84,473		16.5%	\$ 47,951	ACCUURA ELECTRICAL	6/6/2008		\$ 53,279
			\$ 26,100							ABC Construction				\$ 29,000
			\$ 291,285											

* Indicates not DBE certified

SUMMARY

\$ 702,305,849	\$ 665,163,607	95%	21.1%	\$ 148,105,803
----------------	----------------	-----	-------	----------------

20.6%	\$ 144,554,211
-------	----------------

\$ 153,651,014

**NORTH TERMINAL CONSOLIDATION PROGRAM
DISADVANTAGED BUSINESS ENTERPRISE (DBE) PROGRAM**

	1	2	3=1*2	4	5=4/1
CONTRACTOR	NTCP CONTRACTED VALUE AUTHORIZED FUNDS (\$)	DBE PRESCRIBED GOAL (%)	DBE GOAL VALUE (\$)	DBE CONTRACTED VALUE (\$)	DBE CONTRACTED GOAL (%)
POJV	\$ 1,083,111,616	17.30%	\$ 187,378,310	\$ 188,214,829	17.38%

1 Authorized Funds as of 06/11



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
732A-2	REGIONAL COMMUTER FACILITY APRON PACKAGE 2	CENTRAL FLORIDA	\$15,913,960	21%	\$3,341,932	30%	\$4,738,648	KT CONSTRUCTION SERVICES ROBERTS TRAFFIC CORP. HIGH TECH CONCRETE, INC. MAYTIN ENGINEERING CORP.		\$965,597 \$117,634 \$1,741,120 \$1,914,298	7/1/2009 6/1/2009
732M	CONCOURSE A-B APRON COMPLETION	MARKS BROTHERS, INC.	\$1,187,113	29%	\$344,263	28%	\$331,457	BCL CONSTRUCTION R&D ELECTRIC INC. ROBERTS TRAFFIC MARKING	22.50% 5.80% 2.00%	\$248,604 \$67,734 \$15,119	3/8/2010 3/8/2010 3/8/2010
B741F	D-EXTENSION COMPLETION	ALLIED CONTRACTORS, INC.	\$7,100,532	24%	\$1,704,128	42.36%	\$3,007,676	ALLIED CONTRACTORS, INC. YOSEFVAR ELECTRIC CORP. SOLO AIR CONDITIONING & HEATING	12.00% 4.78% 17.35%	\$1,835,314 \$557,306 \$615,056	7/30/09 7/30/09 7/30/09
B746I	3RD & 4TH LEVEL TENANT IMPROVEMENTS	MCM	\$7,587,626	29%	\$2,200,412	41.30%	\$3,133,650	A1 ALL FLORIDA PAINTING CHAVEZ SOUTH FLORIDA COMFORT TECH DILEMA PGC MECHANICAL TITAN CONSTRUCTION	2.08% 6.23% 13.25% 2.55% 1.50% 5.05%	\$157,438 \$675,013 \$1,014,000 \$198,957 \$142,820 \$945,422	
756 A/D	INTERIOR BUILD OUTS AND IMPROVEMENTS	MCM-DRAGADOS JV	\$146,807,274	12%	\$17,616,873	15.05%	\$22,092,942	TITAN CONSTRUCTION GROUP EVERETT PAINTING COMPANY, INC. A-1 ALL FLORIDA PAINTING, INC. CREATIVE TERRAZZO/DR.MARBLE, INC. CHAVEZ SOUTH FLORIDA INTERIORS, INC. TITAN CONSTRUCTION GROUP	1.06% 0.01% 0.27% 2.70% 3.97% 4.34%	\$1,805,787 \$14,267 \$437,974 \$3,579,069 \$6,512,599 \$9,743,246	5/26/08 6/12/08 7/1/09 3/15/09 6/9/08 5/26/08
761A2	REGIONAL COMMUTER FACILITY	BEAUCHAMP CONSTRUCTION CO., INC.	\$41,485,060	25.4%	\$10,537,205	32.04%	\$13,291,848	BEST FIRE SPRINKLER CHELLE CONSTRUCTION INFINITY CONSTRUCTION MAVERICK CONSTRUCTORS MERKURY DEVELOPMENT ELITE SHEET METAL DILEMAN CORPORATION	3.21% 13.35% 0.77% 4.86% 7.25% 1.59% 4.23%	\$1,084,434 \$4,857,319 \$305,619 \$1,496,852 \$3,136,230 \$511,867 \$1,899,527	12/1/2008 11/1/2008 10/1/2009 10/1/2009 12/15/2008 1/1/2009
763C	PCA 7 400 HZ COMPLETION	INET AIRPORT SYSTEMS	\$7,942,753	14.00%	\$1,111,985	14.11%	\$1,120,355	CLEARVIEW ELECTRIC	14.00%	\$1,120,355	5/1/2010
B702B	A.P.M. SYSTEM	SUMITOMO CORPORATION OF AMERICA	\$134,871,207	4.85%	\$6,541,254	11.07%	\$14,930,688	HIGH TECH CONCRETE, INC. DKG & ASSOCIATES D C ELECTRIC, INC. J.V. ELECTRICAL SERVICES, INC. RJR CONSTRUCTION, INC. SANDERS/MARVELOUS ELECTRIC, INC.	1.06% 0.21% 1.35% 0.30% 0.70% 1.78%	\$2,050,031 \$251,695 \$5,396,119 \$7,232,844	9/13/2004 12/7/2004 12/14/2004 12/20/2005



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOJA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
								MIA ELECTRIC/D C ELECTRIC, INC. MIAMI-DADE ENGINEERING CONTRACTOR, INC.	1.70% 0.88%		
703A	AUTOMATED BAGGAGE SYSTEM	This contract became DBE as of 09/30/07	\$40,765,033	2%	\$815,301	6.24%	\$2,543,077	JORDIM INTERNATIONAL D C ELECTRIC, INC.	2%	\$1,281,320 \$1,261,757	5/15/2002
703A1	BAGGAGE BELT POWER	H & D ELECTRIC	\$44,798	100%	\$44,798	100%	\$44,798	H & D ELECTRIC		\$44,798	1/6/2003
703C	INTERIM BAGGAGE SYSTEM B-C INFILL AREA	BAE AUTOMATED SYSTEMS	\$4,826,962	9%	\$434,427	34%	\$1,644,089	MIAMI MILLWRIGHTS	29%	\$1,644,089	1/27/2000
703D	BAGGAGE SYSTEM BYPASS SHED	TRINTEC CONSTRUCTION	\$1,086,492	27.4%	\$297,699	100%	\$1,086,492	TRINTEC CONSTRUCTION DKG & ASSOCIATES H & D ELECTRIC	17% 14% 8%	\$831,628 \$162,000 \$92,864	1/6/2003
726A	AIRCRAFT FUELING SYSTEM	UNDERGROUND CONST. CO.	\$20,181,281	5.70%	\$1,150,333	8.27%	\$1,668,383	R & D CONSTRUCTION CO., INC. (Defaulted) R J R CONSTRUCTION, INC. ROBERTS TRAFFIC CORP. BCL CONSTRUCTION	6.70% 0.45% 0.14% 3.78%	\$668,992 \$96,608 \$189,380 \$713,403	7/31/2000
727A/ 8465E	EMERGENCY FENCING AIRSIDE	WARREN FENCE COMPANY	\$25,268	100%	\$25,268	100%	\$25,268	WARREN FENCE COMPANY		\$25,268	5/20/2002
727A/ 8465E	ELECTRICAL CONDUIT INSTALLATION	D C ELECTRIC, INC.	\$1,890	100%	\$1,890	100%	\$1,890	D C ELECTRIC, INC.		\$1,890	1/30/2002
727A/ 8465E	LOGISTICS TRAILER RAMPS & HOOK-UP	E.L.C.I. CONSTRUCTION GROUP, INC.	\$18,708	100%	\$18,708	100%	\$18,708	E.L.C.I. CONSTRUCTION GROUP, INC.		\$18,708	7/16/2002
727A/ 8465E	COMMUNICATIONS CONDUIT	CLEARVIEW ELECTRIC, INC.	\$2,900	100%	\$2,900	100%	\$2,900	CLEARVIEW ELECTRIC, INC.		\$2,900	1/4/2002
727A/ 8465E	WEST CARGO LOTS	ACE CONSTRUCTION	\$66,750	100%	\$66,750	100%	\$66,750	ACE CONSTRUCTION		\$66,750	6/15/2002
727A/ 8465E	SERVICE FOR ADDITIONAL TRAILERS	D C ELECTRIC, INC.	\$18,133	100%	\$18,133	100%	\$18,133	D C ELECTRIC, INC.		\$18,133	8/1/2002
727A/ 8465E	WOOD DECK FOR CM STAGING AREA	AVENTURA ENGINEERING	\$27,740	100%	\$27,740	100%	\$27,740	AVENTURA ENGINEERING		\$27,740	8/1/2002



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
727A	ELECTRICAL INSTALLATION	D C ELECTRIC, INC.	\$12,704	100%	\$12,704	100%	\$12,704	D C ELECTRIC, INC.		\$12,704	6/5/2002
727A	COMMUNICATIONS CONDUIT	ESSENTIAL ELECTRICAL SYSTEMS	\$3,500	100%	\$3,500	100%	\$3,500	ESSENTIAL ELECTRICAL		\$3,500	10/25/2001
727A	ELECTRICAL INSTALLATION	DATO ELECTRIC	\$5,338	0%	\$0	0%	\$0	N/A		\$0	9/24/2002
727A	FAN COIL INSTALLATION	WEATHERTROL MAINTENANCE CORP.	\$15,500	0%	\$0	0%	\$0	N/A		\$0	4/11/2002
727A	HVAC INSTALLATION	SEFORD INDUSTRIES, INC.	\$893	100%	\$893	100%	\$893	SEFORD INDUSTRIES, INC.		\$893	9/20/2002
728A	M&N TAXIWAY CONNECTORS & TAXIWAY N STORM DRAIN	APAC-FLORIDA, INC.	\$5,910,271	24%	\$1,418,465	26%	\$1,564,852	RONALD M. GIBBONS ROBERTS TRAFFIC CORP. CLINTON ENGINEERING/S&S CONTRACTING RAY'S ELECTRICAL SUPPLY, INC. APAC GROUP, INC.	0.40% 0.70% 18.80% 4.50%	\$22,695 \$109,878 \$910,924 \$270,000 \$251,356	10/12/2001
732B	A-B APRON & INFILL UTILITIES PHASES I & II	MARKS BROTHERS, INC.	\$9,659,809	29.83%	\$2,881,521	27.20%	\$2,627,687	ROBERTS TRAFFIC CORP. FENCE CONNECTION, INC. BCL CONSTRUCTION CLINTON ENGINEERING HALLGREN ENTERPRISE RUBEN ELECTRIC TECHNOLOGY	1.00% 0.50% 1.00% 0.50% 2.50% 1.18%	\$59,228 \$43,120 \$289,958 \$1,649,810 \$467,375 \$118,197	4/8/2003 4/8/2003 4/8/2003 4/8/2003 4/8/2003 4/8/2003
732D	B-C APRON	MARKS BROTHERS, INC.	\$33,255,142	20.7%	\$6,883,814	24.53%	\$8,156,618	ROBERTS TRAFFIC CORP. FENCE CONNECTION, INC. BCL CONSTRUCTION CHEROKEE ENTERPRISES, INC. RUBEN ELECTRIC TECHNOLOGY	1.0% 0.50% 11.0% 3/1/2009 2.5%	\$375,260 \$115,311 \$3,720,190 \$3,401,336 \$544,520	2/18/2005 2/18/2005 2/18/2005 3/1/2009 2/18/2005
732 I	INTERIM EAGLE REMOTE APRON	MARKS BROTHERS, INC.	\$1,266,826	15%	\$190,024	16%	\$205,617	ROBERTS TRAFFIC CORP. H & D ELECTRIC	5.80% 10.50%	\$50,113 \$155,504	2/25/2002
732J	PLB FOUNDATIONS - PKG. 1 GATES 30-42	H. F. CONTRACTORS, INC.	\$762,677	100%	\$762,677	100%	\$762,677	H. F. CONTRACTORS, INC. D.K.G. & ASSOCIATES, LTD.	100%	\$592,117 \$170,560	11/12/2002
737A	C-D UNDERGROUND UTILITIES & APRON	CENTRAL FLORIDA	\$10,227,029	10%	\$1,022,703	9%	\$885,022	BCL CONSTRUCTION ROBERTS TRAFFIC CORP. MIA ELECTRICAL (TERMINATED)	6.76% 0.29% 2.54%	\$561,188 \$9,153 \$314,681	5/18/2000



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
737A	WS.# 2	KALEX CONSTRUCTION	\$657,341	4%	\$26,294	6%	\$40,880	PGC MECHANICAL		\$40,880	5/18/2000
737B	C-D INFILL FOUNDATION & ELEVATED SLAB	MCM CORPORATION	\$18,022,673	12%	\$2,162,721	16%	\$2,970,812	COMMERCIAL CONSTRUCTION SERVICES		\$2,970,812	12/6/2000
737B	OFFICE BUILD-OUT	ACE CONSTRUCTION	\$10,668	100%	\$10,668	100%	\$10,668	ACE CONSTRUCTION		\$10,668	12/6/2000
737C	DEMO & TEMPORARY WALLS AT C-D INFILL	GRAY CONSTRUCTION	\$6,676,081	13%	\$867,891	100%	\$6,676,081	H & D ELECTRIC GRAY CONSTRUCTION		\$1,092,710 \$5,583,371	8/21/2000
737E	C-D INFILL BUILDING SHELL	BAKER CONCRETE CONSTRUCTION, INC.	\$22,392,427	19%	\$4,254,561	22%	\$4,996,181	DALECOM CONSTRUCTION, INC. FSH GENERAL CONSTRUCTION	10.90% 8.30%	\$2,895,974 \$2,100,207	5/14/2001
737G	WS 4.1 MASONRY C-D INFILL REMAINING SHELL & MEP	TALMAC, INC.	\$1,668,474	22%	\$367,064	100%	\$1,668,474	TALMAC, INC. LAW CONSTRUCTION E.L.C.I. CONSTRUCTION GROUP	11% 11%	\$1,465,799 \$112,675 \$90,000	1/30/2002
737G	WS 5.1 METALS C-D INFILL REMAINING SHELL & MEP	METALLIC ENGINEERING	\$1,990,131	0%	\$0	0%	\$0	N/A		\$0	2/14/2002
737G	WS 7.1 ROOFING C-D INFILL REMAINING SHELL & MEP	ADVANCED ROOFING, INC.	\$2,241,371	0%	\$0	0%	\$0	N/A		\$0	12/26/2001
737G	WS 8.1 WINDOWS C-D INFILL REMAINING SHELL & MEP	N. R. WINDOWS	\$322,322	0%	\$0	0%	\$0	N/A		\$0	3/5/2003
737G	WS 8.1 WINDOWS C-D INFILL REMAINING SHELL & MEP	N. R. WINDOWS	\$800,548	0%	\$0	0%	\$0	N/A		\$0	3/5/2003
737G	WS 8.2 SKYLIGHTS C-D INFILL REMAINING SHELL & MEP	W.S.NIELSON	\$16,968	0%	\$0	0%	\$0	N/A		\$0	6/9/2003
737G	WS 8.3 C-D INFILL REMAINING SHELL & MEP	CROWN CORR, INC.	\$405,128	0%	\$0	0%	\$0	N/A		\$0	6/5/2003
737G	WS 9.1 FINISHES C-D INFILL REMAINING SHELL & MEP	GRAY CONSTRUCTION <i>(TERMINATED)</i>	\$7,637,047	29%	\$2,214,744	100%	\$7,637,047	GRAY CONSTRUCTION TALMAC, INC. J & Q GARAGE & INDUSTRIAL DOORS EVERETT PAINTING		\$6,779,184 \$746,332 \$0 \$111,531	1/29/2002



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
737G	WS 9.1 FINISHES C-D INFILL REMAINING SHELL & MEP	MERKURY DEVELOPMENT	\$1,329,190	100%	\$1,329,190	100%	\$1,329,190	MERKURY DEVELOPMENT	100%	\$1,329,190	2/9/2005
737G	WS 9.1 FINISHES C-D INFILL REMAINING SHELL & MEP	AVENTURA ENGINEERING (SURETY)	\$327,688	100%	\$327,688	100%	\$327,688	AVENTURA ENGINEERING		\$327,688	6/5/2003
737G	WS 9.1 FINISHES C-D INFILL REMAINING SHELL & MEP	CROMPTON CONSTRUCTION	\$109,138	29%	\$31,650	0%	\$0	NOT LISTED		\$0	
737G	WS 9.1 FINISHES C-D INFILL REMAINING SHELL & MEP	KALEX CONSTRUCTION	\$124,032	0%	\$0	0%	\$0	N/A		\$0	1/10/2005
737G	WS 15.1 MECHANICAL C-D INFILL REMAINING SHELL & MEP	JOHN J. KIRLIN	\$10,952,777	18%	\$1,971,500	16%	\$1,744,781	AL HILL ENTERPRISES CORP.	23%	\$1,744,781	12/26/2002
737G	WS 15.2 FIRE PROTECTION C-D INFILL REMAINING SHELL & MEP	FRED Mc GILVRAY	\$2,503,901	0%	\$0	0%	\$0	N/A		\$0	12/26/2002
737G	WS 16.1 ELECTRICAL C-D INFILL REMAINING SHELL & MEP	FISSK ELECTRIC CO.	\$9,130,453	15%	\$1,369,568	0%	\$0	F. L. P. ENTERPRISES, INC.	15%	\$0	12/26/2002
737H	C-D INFILL PREMISE DISTRIBUTION AND CCTV SYSTEM RACEWAYS	DATO ELECTRIC	\$2,015,574	25%	\$503,894	0%	\$0				10/18/2004
737H-1	WEST ADMIRAL'S CLUB	POWER PRO	\$399,153	100%	\$399,153	100%	\$399,153	POWER PRO	100%	\$399,153	5/20/2005
739A	WS 2.1 FENCING C-D INFILL INTERIOR FINISH+B20	WARREN FENCE COMPANY	\$6,080	100%	\$6,080	100%	\$6,080	WARREN FENCE COMPANY	100%	\$6,080	8/2/2004
739A	WS 3.1 CONCRETE C-D INFILL INTERIOR FINISH (Terminated)	THORNTON CONSTRUCTION COMPANY, INC.	\$25,249	100%	\$25,249	100%	\$25,249	THORNTON CONSTRUCTION	100%	\$25,249	5/9/2003
739A	WS 5.1 METALS C-D INFILL INTERIOR FINISH (Terminated)	METALLIC ENGINEERING	\$233,836	15%	\$35,075	0%	\$0	MIAMI DESIGN BUILDERS, INC.	15%	\$0	3/5/2003
739A	WS 6.1 MILLWORK C-D INFILL INTERIOR FINISH	NKI, INC.	\$50,990	15%	\$7,649	0%	\$0	CREATIVE HOME BY DESIGN TLMC ENTERPRISES, INC (WITHDREW)	8.79% 8.39%	\$0 \$0	5/8/2003



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL -%	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
739A	WS 8.1 WINDOWS C-D INFILL INTERIOR FINISH	N. R. WINDOWS	\$344,027	0%	\$0	0%	\$0	N/A		\$0	3/5/2003
739A	WS 8.1 WINDOWS C-D INFILL INTERIOR FINISH	N. R. WINDOWS	\$161,000	0%	\$0	0%	\$0	N/A		\$0	10/1/2004
739A	WS 9.1 FINISHES C-D INFILL INTERIOR FINISH (Terminated)	ACOSTI ENGINEERING COMPANY OF FLORIDA	\$1,089,392	21.7%	\$236,398	24%	\$256,276	MIAMI DESIGN BUILDERS, INC. JORRIN CONSTRUCTION MANAGEMENT CO. DR. MARBLE, INC. CREATIVE HOME BY DESIGN EVERETT PAINTING		\$37,170 \$219,106	3/5/2003
739A	WS 9.3 FINISHES C-D INFILL INTERIOR FINISH (Terminated)	ACOSTI ENGINEERING COMPANY OF FLORIDA	\$13,678	32.0%	\$4,377	0%	\$0	DR. MARBLE, INC.	32%	\$0	4/14/2003
739A	WS 15.1 MECHANICAL C-D INFILL INTERIOR FINISH (Terminated)	JOHN J. KIRLIN	\$485,559	30%	\$145,668	38%	\$184,231	APEX A/C CONTRACTORS BEST FIRE SPRINKLER CORP. PGC MECHANICAL	30%	\$55,399 \$17,700 \$111,132	3/5/2003
739A	WS 16.1 ELECTRICAL C-D INFILL INTERIOR FINISH (Terminated)	DYNALECTRIC COMPANY	\$230,899	30%	\$69,270	50%	\$114,934	DC ELECTRIC		\$114,934	3/5/2003
739C-1 & 2	CONCOURSE D REMODEL - THIRD LEVEL CEILING SELECTIVE DEMOLITION & TEMPORARY EGRESS STAIR	DODEC, INC.	\$256,509	100%	\$256,509	100%	\$256,509	DODEC, INC.		\$256,509	6/2/2003
739C-3	WS 9.1 CONCOURSE D REMODEL-PARTIAL THIRD LEVEL REMODEL	LOTSPEICH COMPANY, INC.	\$311,631	17%	\$52,977	20%	\$63,688	COMMERCIAL INTERIOR CONTRACTOR EMMAN ENTERPRISES		\$53,081 \$10,607	7/9/2003
739C-3	WS 15.1 CONCOURSE D REMODEL-PARTIAL THIRD LEVEL REMODEL	WEATHERTROL MAINTENANCE CORP.	\$552,751	17%	\$93,968	42%	\$229,500	GOMEZ QUALITY INSULATION DODEC, INC. TASCO INSULATION, INC.		\$48,000 \$20,000 \$161,500	7/9/2003
739C-3	WS 16.1 CONCOURSE D REMODEL-PARTIAL THIRD LEVEL REMODEL	FISSK ELECTRIC CO.	\$271,645	19%	\$51,613	0%	\$0	F. L. P. ENTERPRISES, INC.		\$0	7/15/2003
739F	WS 3.1 CONCRETE D-EXTENSION INTERIOR FINISH	THORNTON CONSTRUCTION COMPANY, INC.	\$2,505,813	100%	\$2,505,813	96%	\$2,395,813	THORNTON CONSTRUCTION CREATIVE HOME BY DESIGN	100%	\$2,363,101 \$32,712	7/11/2002
739F	WS 5.1 METALS D-EXTENSION INTERIOR	MAC GREGOR USA	\$754,219	0%	\$0	0%	\$0	N/A		\$0	7/10/2002



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
	FINISH										
739F	WS 6.1 MILLWORK D-EXTENSION INTERIOR FINISH	NKI, INC.	\$737,451	15%	\$110,618	17%	\$125,228	CREATIVE HOME BY DESIGN TLMC ENTERPRISES, INC (WITHDREW)	8.79% 8.39%	\$125,228 \$0	12/19/2002
739F	WS 7.1 WATERPROOFING D-EXTENSION INTERIOR FINISH	PRO-TECH CAULKING & WATERPROOFING, INC.	\$4,320	0%	\$0	0%	\$0	N/A		\$0	1/8/2004
739F	WS 8.1 WINDOWS D-EXTENSION INTERIOR FINISH	N. R. WINDOWS	\$1,593,573	0%	\$0	0%	\$0	N/A		\$0	7/10/2002
739F	WS 8.1 WINDOWS D-EXTENSION INTERIOR FINISH	N. R. WINDOWS	\$5,566	0%	\$0	0%	\$0	N/A		\$0	7/10/2002
739F	WS 9.1 FINISHES D-EXTENSION INTERIOR FINISH	LOTSPEICH COMPANY, INC.	\$9,119,088	17%	\$1,550,245	19.9%	\$1,817,621	MCO CONSTRUCTION & SERVICES, INC. B C L CONSTRUCTION, INC. EMMAN ENTERPRISES, INC.	4.30% 11% 1.70%	\$248,065 \$1,218,277 \$351,279	7/10/2002
739F	WS 9.1 FINISHES D-EXTENSION INTERIOR FINISH	E.L.C.I. CONSTRUCTION GROUP, INC.	\$195,196	100%	\$195,196	100%	\$195,196	E.L.C.I. CONSTRUCTION GROUP, INC.		\$195,196	
739F	WS 9.1 FINISHES D-EXTENSION INTERIOR FINISH	THORNTON CONSTRUCTION COMPANY, INC.	\$62,726	100%	\$62,726	100%	\$62,726	THORNTON CONSTRUCTION		\$62,726	
739F	WS 9.2 TILE & TERRAZZO D-EXTENSION INTERIOR FINISH	JOHN CARRETTI & CO.	\$2,727,033	20%	\$545,407	11%	\$292,517	COMMERCIAL INTERIOR CONTRACTOR	20.45%	\$292,517	7/10/2002
739F	WS 9.3 RESILIENT FLOORING D-EXTENSION INTERIOR FINISH (Terminated)	ACOSTI ENGINEERING COMPANY OF FLORIDA	\$367,370	32%	\$117,558	0%	\$0	DR. MARBLE, INC.		\$0	7/10/2002
739F	WS 9.8 FLOOR FILL D-EXTENSION INTERIOR FINISH	PERMABOND CORPORATION	\$115,640	0%	\$0	0%	\$0	N/A		\$0	11/14/2003
739F	WS 15.1 MECHANICAL D-EXTENSION INTERIOR FINISH	JOHN J. KIRLIN	\$2,605,372	17%	\$442,913	12%	\$320,966	AL HILL ENTERPRISES CORP.	17%	\$320,966	7/10/2002
739F	WS 16.1 ELECTRICAL D-EXTENSION INTERIOR FINISH	FISK ELECTRIC CO.	\$7,894,250	19%	\$1,499,908	0%	\$0	F. L. P. ENTERPRISES, INC.	19%	\$0	7/10/2002
739G	C-D INFILL RAMP INTERIOR FINISH	CROMPTON CONSTRUCTION	\$5,697,895	30%	\$1,709,368	41%	\$2,318,345	ECHTECH WRECKING CORP. E.L.C.I. CONSTRUCTION GROUP, INC. EVERETT PAINTING CO., INC.	1.84% 3.69% 1.39%	\$40,982 \$454,877 \$32,637	2/24/2003 2/24/2003 5/15/03



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL -%	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
								PGC MECHANICAL, INC. <i>H&D ELECTRIC (DEFAULTED)</i> DC ELECTRIC ALLIED CONTRACTORS, INC.	1.99% 23.11% 4.75% 0.75%	\$109,510 \$834,379 \$808,365 \$37,594	2/24/2003 2/24/2003 2/24/2003 4/9/07
739H	WS 3.1 CONCRETE D CONNECTOR INTERIOR FINISH	THORNTON CONSTRUCTION COMPANY, INC.	\$382,006	100%	\$382,006	95%	\$363,832	THORNTON CONSTRUCTION TITAN CONSTRUCTION	100%	\$301,986 \$61,846	5/9/2003
739H	WS 5.1 METALS D CONNECTOR INTERIOR FINISH	METALLIC ENGINEERING	\$355,427	15%	\$53,314	0%	\$0	MIAMI DESIGN BUILDERS, INC.	15%	\$0	3/5/2003
739H	WS 5.1 METALS D CONNECTOR INTERIOR FINISH	D.K.G. & ASSOCIATES	\$65,403	100%	\$65,403	100%	\$65,403	D.K.G. & ASSOCIATES	100%	\$65,403	2/11/2005
739H	WS 6.1 MILLWORK C-D INFILL INTERIOR FINISH	NKI, INC.	\$108,646	15%	\$16,297	17%	\$18,267	CREATIVE HOME BY DESIGN <i>TLMC ENTERPRISES, INC (WITHDREW)</i>	8.79% 8.39%	\$18,267 \$0	5/8/2003
739H	WS 8.1 WINDOWS D CONNECTOR INTERIOR FINISH	N. R. WINDOWS	\$1,344,707	0%	\$0	0%	\$0	N/A		\$0	3/5/2003
739H	WS 9.1 FINISHES D CONNECTOR INTERIOR FINISH	LOTSPEICH COMPANY, INC.	\$1,680,766	21.7%	\$364,726	30%	\$506,296	THORNTON CONSTRUCTION CO. MCO CONSTRUCTION & SERVICES ACTION CEILINGS CORP. QUEEN CONTRACT INTERIORS, INC. EMMAN ENTERPRISES, INC. CREATIVE HOME BY DESIGN <i>R. D. SOUZA, INC.(WITHDREW)</i>	10.80% 4.30% 1.30% 1.60% 1.50% 1.50% 0.70%	\$386,900 \$61,990 \$0 \$0 \$30,267 \$27,139 \$0	3/5/2003
739H	WS 9.1 FINISHES D CONNECTOR INTERIOR FINISH	H.F. CONTRACTORS	\$21,644	100%	\$21,644	100%	\$21,644	H.F. CONTRACTORS	100%	\$21,644	2/25/2005
739H	WS 9.2 FINISHES D CONNECTOR INTERIOR FINISH	CREATIVE TERRAZZO SYSTEMS, INC.	\$340,905	0%	\$0	0%	\$0	N/A		\$0	11/10/2004
739H	WS 9.3 FINISHES D CONNECTOR INTERIOR FINISH	ACOSTI ENGINEERING COMPANY OF FLORIDA	\$153,991	32%	\$49,277	0%	\$0	DR. MARBLE	32%	\$0	4/14/2003
739H	WS 15.1 MECHANICAL D CONNECTOR INTERIOR FINISH	JOHN J. KIRLIN	\$898,038	30%	\$269,411	26%	\$235,414	<i>APEX A/C CONTRACTORS(WITHDREW)</i> BEST FIRE SPRINKLER CORP. PGC MECHANICAL	30% 8.39% 21.79%	\$179,795 \$55,619	3/5/2003
739H	WS 16.1 ELECTRICAL D CONNECTOR INTERIOR FINISH	ANECO ELECTRICAL CONSTRUCTION	\$788,353	30%	\$236,506	23%	\$181,424	<i>MURRAY ELECTRIC (WITHDREW)</i> CLEARVIEW ELECTRIC, INC.	30%	\$181,424	3/21/2003



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
739H	WS 16.2 ELECTRICAL D CONNECTOR INTERIOR FINISH	DYNALECTRIC COMPANY	\$485,332	30%	\$145,600	25%	\$121,035	DC ELECTRIC	30%	\$121,035	2/7/2005
739H	D CONNECTOR INTERIOR FINISH	AVENTURA ENGINEERING	\$106,732	100%	\$106,732	100%	\$106,732	AVENTURA ENGINEERING	100%	\$106,732	4/13/2005
741A	D-EXTENSION SHELL BUILDING	MCM CORPORATION	\$27,816,151	17%	\$4,728,746	20%	\$5,602,853	CUVEN CORP. TITAN CONSTRUCTION GROUP		\$2,737,815 \$2,865,038	11/9/2001
741B	D-EXTENSION APRON & UNDERGROUND UTILITIES	MARKS BROTHERS	\$19,311,226	12%	\$2,317,347	20%	\$3,957,405	ROBERTS TRAFFIC MARKING CHEROKEE ENTERPRISES CLINTON ENGINEERING H&D ELECTRIC	0.65% 0.94% 9.10% 9.14%	\$360,317 \$173,024 \$1,779,341 \$1,644,723	4/18/2001
741C	EXTENSION APRON TAXIWAY 'W'	SOLO CONSTRUCTION	\$2,356,910	12%	\$282,829	2%	\$47,490	DOZIER & DOZIER CONST.		\$47,490	1/4/2001
741E	WS 2.1 DEMOLITION MEP & REMAINING SHELL	ABC CONSTRUCTION	\$913,904	100%	\$913,904	100%	\$913,904	ABC CONSTRUCTION		\$913,904	12/26/2001
741E	WS 4.1 MASONRY MEP & REMAINING SHELL	TALMAC, INC.	\$1,572,871	100%	\$1,572,871	100%	\$1,572,871	TALMAC, INC.		\$1,572,871	12/26/2001
741E	WS 4.1 MASONRY MEP & REMAINING SHELL	E.L.C.I. CONSTRUCTION GROUP, INC.	\$20,686	100%	\$20,686	100%	\$20,686	E.L.C.I. CONSTRUCTION GROUP, INC.		\$20,686	7/31/2003
741E	WS 5.1 METALS MEP & REMAINING SHELL	METALLIC ENGINEERING	\$1,462,893	0%	\$0	0%	\$0	N/A		\$0	12/26/2001
741E	WS 7.1 ROOFING MEP & REMAINING SHELL	ADVANCED ROOFING, INC.	\$1,328,031	0%	\$0	0%	\$0	N/A		\$0	12/26/2001
741E	WS 8.1 WINDOWS MEP & REMAINING SHELL	N. R. WINDOWS	\$309,906	0%	\$0	0%	\$0	N/A		\$0	
741E	WS 8.1 WINDOWS MEP & REMAINING SHELL	N. R. WINDOWS	\$95,816	0%	\$0	0%	\$0	N/A		\$0	
741E	WS 8.2 SKYLIGHTS MEP & REMAINING SHELL	W.S.NIELSON	\$0	0%	\$0	0%	\$0	N/A		\$0	5/28/2004
741E	WS 9.1 FINISHES MEP & REMAINING SHELL	MCM CORP.	\$8,323,368	29%	\$2,413,777	27%	\$2,287,978	TITAN CONSTRUCTION GROUP TALMAC, INC. COMMERCIAL CONSTRUCTION SERVICES EVERETT PAINTING	14% 9% 10% 3%	\$974,309 \$690,712 \$387,420 \$235,537	12/26/2001
741E	WS 9.1 FINISHES	C.L. ELIAS CONSTRUCTION	\$249,489	100%	\$249,489	100%	\$249,489	C.L. ELIAS CONSTRUCTION		\$249,489	8/27/2003



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL -%	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
	MEP & REMAINING SHELL										
741E	WS 15.1 MECHANICAL MEP & REMAINING SHELL	JOHN J. KIRLIN	\$7,551,716	19%	\$1,434,826	19%	\$1,434,490	AL HILL ENTERPRISES CORP.	23%	\$1,434,490	12/26/2001
741E	WS 15.2 FIRE PROTECTION MEP & REMAINING SHELL	FRED Mc GILVRAY	\$1,892,856	0%	\$0	0%	\$0	N/A		\$0	12/26/2001
741E	WS 15.3 FIREPROOFING MEP & REMAINING SHELL	FIRESTOP SPECIALTIES, INC.	\$35,550	0%	\$0	0%	\$0	N/A			
741E	WS 16.1 ELECTRICAL MEP & REMAINING SHELL	ANECO ELECTRICAL CONSTRUCTION	\$8,063,892	10%	\$806,389	9.3%	\$750,508	MAGESCO/ MURRAY ELECTRIC, INC.	5%	\$750,508	12/26/2001
741E	WS 16.1 ELECTRICAL MEP & REMAINING SHELL	DYNALECTRIC COMPANY	\$137,007	0%	\$0	0.0%	\$0	DC ELECTRIC		\$0	11/20/2002
741E	WS 16.1 ELECTRICAL MEP & REMAINING SHELL	DYNALECTRIC COMPANY	\$583,943	10%	\$58,394	0%	\$16,476	DC ELECTRIC	10%	\$16,476	2/25/2005
741E/ 8465E	ACCESS & EGRESS RAMPS	AVENTURA ENGINEERING	\$247,322	100%	\$247,322	100%	\$247,322	AVENTURA ENGINEERING		\$247,322	3/12/2002
741E/ 8465E	COMMUNICATIONS CONDUIT	ESSENTIAL ELECTRICAL SYSTEMS	\$4,409	100%	\$4,409	100%	\$4,409	ESSENTIAL ELECTRICAL		\$4,409	5/14/2002
745A	B-C INFILL SITE WORK & UTILITIES	CENTRAL FLORIDA	\$4,099,027	24%	\$983,766	21%	\$849,768	ROBERTS TRAFFIC MARKING CHEROKEE ENTERPRISES BCL CONSTRUCTION COOPER CONTRACTING F.L.P. ENTERPRISES	0.20% 5.50% 12.20% 6.20%	\$7,876 \$232,000 \$348,892 \$261,000 \$0	11/5/2001
745A/ 8465E	EMERGENCY FENCING	WARREN FENCE COMPANY	\$5,050	100%	\$5,050	100%	\$5,050	WARREN FENCE COMPANY		\$5,050	3/12/02
745B	WS 2.1 DEMOLITION B-C INFILL BUILDING SHELL	K.D.G. dba WILDCAT	\$818,297	0%	\$0	0%	\$0	N/A		\$0	3/12/2003
745B	WS 2.1 FUEL TANKS B-C INFILL BUILDING SHELL	CHEROKEE ENTERPRISES	\$4,813	100%	\$4,813	100%	\$4,813	CHEROKEE ENTERPRISES		\$4,813	1/8/2004
745B	WS 3.1 CONCRETE B-C INFILL BUILDING SHELL	BAKER CONCRETE CONSTRUCTION	\$10,814,603	13%	\$1,405,898	14%	\$1,547,866	MCO CONSTRUCTION & SERVICES, INC. CUESTA CONSTRUCTION (WITHDREW) DKG & ASSOCIATES	3% 10% 10%	\$790,133 \$23,280 \$734,453	11/20/2002
745B	WS 3.2 PRECAST CONCRETE B-C INFILL BUILDING SHELL	GATE PRECAST COMPANY	\$115,090	0%	\$0	0%	\$0	N/A		\$0	6/5/2002
745B	WS 4.1 MASONRY	CAMPAC CONSTRUCTION	\$4,500	100%	\$4,500	100%	\$4,500	CAMPAC CONSTRUCTION		\$4,500	11/20/2002



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
	B-C INFILL BUILDING SHELL	(WITHDREW)									
745B	WS 4.1 MASONRY B-C INFILL BUILDING SHELL	E.L.C.I. CONSTRUCTION GROUP, INC.(WITHDREW)	\$46,541	100%	\$46,541	100%	\$46,541	E.L.C.I. CONSTRUCTION GROUP, INC.		\$46,541	10/24/2003
745B	WS 4.1 MASONRY B-C INFILL BUILDING SHELL	SPARTAN MASONRY LLC	\$335,420	0%	\$0	0%	\$0	N/A		\$0	11/4/2004
745B	WS 5.1 METALS B-C INFILL BUILDING SHELL	METALLIC ENGINEERING	\$619,663	0%	\$0	0%	\$0	N/A		\$0	11/20/2002
745B	WS 5.1 METALS B-C INFILL BUILDING SHELL	Mac GREGOR (USA) INC.	\$79,319	0%	\$0	43%	\$34,001	DKG & ASSOCIATES		\$34,001	8/11/2004
745B	WS 5.1 METALS B-C INFILL BUILDING SHELL	DKG & ASSOCIATES	\$67,630	0%	\$0	100%	\$67,630	DKG & ASSOCIATES		\$67,630	
745B	WS 7.1 ROOFING B-C INFILL BUILDING SHELL	ADVANCED ROOFING, INC.	\$312,539	0%	\$0	0%	\$0	N/A		\$0	11/20/2002
745B	WS 9.1 FINISHES B-C INFILL BUILDING SHELL	MERKURY DEVELOPMENT	\$1,840,337	17.3%	\$318,378	100%	\$1,840,337	MERKURY DEVELOPMENT PRESIDENTIAL BUILDERS, INC.	9% 10%	\$1,840,337 \$0	10/30/2003
745B	WS 9.1 FINISHES B-C INFILL BUILDING SHELL	DOZIER & DOZIER CONSTRUCTION, INC.	\$199,952	100%	\$199,952	100%	\$199,952	DOZIER & DOZIER CONSTRUCTION, INC.		\$199,952	8/26/2003
745B	WS 9.1 FINISHES B-C INFILL BUILDING SHELL	GOLDEN SANDS GENERAL CONTRACTORS	\$194,486	100%	\$194,486	100%	\$194,486	GOLDEN SANDS LAW CONSTRUCTION SUPREME CEILING & INTERIOR, INC.		\$172,130 \$12,316 \$10,040	8/11/2003
745B	WS 9.2 FINISHES B-C INFILL BUILDING SHELL	THORNTON CONSTRUCTION COMPANY, INC.	\$227,930	100%	\$227,930	100%	\$227,930	THORNTON CONSTRUCTION J & Q GARAGE & INDUSTRIAL DOORS	81% 19%	\$139,062 \$88,868	10/30/2003
745B	WS 15.1 MECHANICAL B-C INFILL BUILDING SHELL	WEATHERTROL MAINTENANCE CORP.	\$5,517,026	19%	\$1,048,235	37%	\$2,044,236	PEOPLE'S PLUMBING GOMEZ QUALITY INSULATION, INC. ARFRAN II, INC.	15% 7%	\$1,646,266 \$37,413 \$360,557	11/20/2002
745B	WS 16.1 ELECTRICAL B-C INFILL BUILDING SHELL	DYNALECTRIC COMPANY	\$6,834,145	22%	\$1,503,512	0%	\$9,923	DC ELECTRIC / WITHDREW DKG & ASSOCIATES	22%	\$0 \$9,923	11/20/2002
745C	GENERAL CONSTRUCTION EAL BAGGAGE ROOM	ACE CONSTRUCTION	\$448,996	100%	\$448,996	100%	\$448,996	ACE CONSTRUCTION PRESIDENTIAL BUILDERS A C & E PROPERTY AMERICAN CONTRACTING CITY AIR H & D ELECTRIC		\$234,895 \$12,500 \$6,760 \$7,372 \$93,334 \$94,136	5/4/2001
745D	B-C TELECOMMUNICATIONS REROUTING	ENCOMPASS ELECTRICAL	\$689,443	20%	\$137,889	8%	\$55,326	CLEARVIEW ELECTRIC		\$55,326	10/25/2001



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL -%	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
745E	WS 2.1 ASPHALT PAVING B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	H & R PAVING, INC.	\$18,850	0%	\$0	0%	\$0	N/A		\$0	
745E	WS 2.1 DEMOLITION B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	K.D.G. dba WILDCAT	\$1,162,555	28%	\$325,515	9%	\$103,876	GRAY CONSTRUCTION (TERMINATED)	28%	\$103,876	10/25/2001
745E	WS 3.1 CONCRETE AND MASONRY B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	TJ BUILDERS CORP.	\$785,583	27%	\$212,107	26%	\$202,373	DALECOM CONSTRUCTION	27%	\$202,373	10/25/2001
745E	WS 5.1 METALS B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	SNAPP INDUSTRIES	\$42,000	0%	\$0	0%	\$0	N/A		\$0	
745E	WS 5.1 METALS B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	METALLIC ENGINEERING	\$578,728	0%	\$0	0%	\$0	N/A		\$0	10/25/2001
745E	WS 7.1 ROOFING B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	ADVANCED ROOFING, INC.	\$440,549	0%	\$0	0%	\$0	N/A		\$0	10/25/2001
745E	WS 7.1 ROOFING B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	ADVANCED ROOFING, INC.	\$585,246	0%	\$0	0%	\$0	N/A		\$0	
745E	WS 9.1 FINISHES B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	GRAY CONSTRUCTION (TERMINATED)	\$1,756,141	100%	\$1,756,141	100%	\$1,756,141	GRAY CONSTRUCTION	100%	\$1,756,141	10/25/2001
745E	WS 9.1 FINISHES B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	DOZIER & DOZIER CONSTRUCTION	\$569,340	100%	\$569,340	100%	\$569,340	DOZIER & DOZIER CARLOS GUILLEN DRYWALL & PAINTING		\$530,064 \$39,276	6/5/2003
745E	WS 9.1 FINISHES B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	SUPREME CEILING & INTERIOR, INC.	\$67,478	100%	\$67,478	100%	\$67,478	SUPREME CEILING & INTERIOR, INC.		\$67,478	7/7/2003
745E	WS 15.1 MECHANICAL B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	MEGEN CORPORATION (TERMINATED)	\$443,971	26%	\$115,432	18%	\$78,719	DODEC, INC. TASCO PLUMBING		\$41,118 \$37,601	10/25/2001
745E	WS 15.1 MECHANICAL B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	JOHN J. KIRLIN	\$4,418,515	26%	\$1,148,814	4%	\$195,000	AL HILL ENTERPRISES CORP.	29%	\$195,000	10/25/2001
745E	WS 15.1 MECHANICAL B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	SANTA ROSA ALL- WEATHER INSULATION	\$24,000	0%	\$0	0%	\$0	N/A		\$0	



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
745E	WS 16.1 ELECTRICAL B-C INFILL DEMO C THROAT CONNECTOR CORRIDOR	DYNALECTRIC COMPANY	\$4,953,889	22%	\$1,089,856	25%	\$1,257,000	DC ELECTRIC	22%	\$1,257,000	10/25/2001
745E/ 8465E	TEMPORARY WALLS	MJG BUILDERS, INC.	\$5,123	100%	\$5,123	100%	\$5,123	MJG BUILDERS, INC.		\$5,123	5/14/2002
746A	WS 6.1 MILLWORK B-C INFILL INTERIOR FINISH	NKI, INC.	\$32,240	20%	\$6,448	0%	\$0	CREATIVE HOME BY DESIGN	20%	\$0	10/14/2003
746B	B-C 4th LEVEL STATION ADMINISTRATION	MJG BUILDERS, INC.	\$673,990	100%	\$673,990	100%	\$673,990	MJG BUILDERS, INC. COMMERCIAL INTERIOR CONTRACTOR COMFORT TECH A/C PGC MECHANICAL DC ELECTRIC		\$411,450 \$21,770 \$81,800 \$4,970 \$154,000	4/10/2001
747A	A-B INFILL SELECTIVE DEMOLITION & UTILITIES RELOCATION	CARIVON CONSTRUCTION COMPANY	\$5,457,941	33.72%	\$1,840,418	41%	\$2,258,029	CARIVON CONSTRUCTION QUEEN CONTRACT INTERIORS, INC. ARFRAN II, INC. COMFORT TECH A/C/ CITY AIR POWER PRO <i>MIAMI DESIGN BUILDERS, INC.</i> <i>CITY AIR</i>	16.86% 2.06% 4.00% 5.00% 15.90%	\$815,855 \$77,050 \$190,152 \$321,238 \$853,734	4/15/2003
747D	A-B PRE-DEMOLITION	CROMPTON CONSTRUCTION	\$12,703,500	21.30%	\$2,705,846	22.0%	\$2,794,978	AVENTURA ENGINEERING ALLIED CONTRACTORS, INC.	10.30% 15.30%	\$1,069,622 \$1,725,356	9/20/2004 9/20/2004
747F	CONCOURSE "A" A/A RELOCATION INFRA-STRUCTURE	DYNALECTRIC COMPANY	\$192,490	0%	\$0	0%	\$0	N/A		\$0	5/17/2004
754A	A-B OTHER AIRLINES ATO SUPPORT	M C CONSTRUCTION	\$5,652,585	21%	\$1,187,043	32%	\$1,786,717	H & D ELECTRIC TASCO PLUMBING EVERETT PAINTING		\$1,659,808 \$57,909 \$69,000	6/28/2000
754B	CREDIT UNION & MISCELLANEOUS SPACES	DALECOM CONSTRUCTION	\$269,797	16%	\$43,168	100%	\$269,797	DALECOM CONSTRUCTION UNITECH MECHANICAL SYSTEMS COMMERCIAL INTERIOR CONTRACTOR SOLARES ELECTRIC		\$138,732 \$27,500 \$21,700 \$81,865	6/21/2001
755A	B-FEDERAL INSPECTION SERVICES TEMPORARY	CROMPTON CONSTRUCTION	\$5,850,165	19%	\$1,111,531	31%	\$1,822,781	ABSOLUTE DEMOLITION CORAL GABLES GLASS & MIRROR	2.00% 0.32%	\$132,000 \$21,316	6/22/2001



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
	REMODEL							MJG BUILDERS, INC. COMMERCIAL INTERIOR CONTRACTOR PGC MECHANICAL DC ELECTRIC	2.86% 2.90% 0.34% 14.45%	\$144,793 \$167,169 \$19,910 \$1,337,593	
756B	A-C CONCESSIONS & RESTROOMS	C. TARAFI CONTRACTING	\$1,351,741	100%	\$1,351,741	100%	\$1,351,741	C. TARAFI CONTRACTING ESSENTIAL ELECTRIC		\$1,124,933 \$226,808	6/21/2001
762A	PASSENGER LOADING BRIDGES	AMERIBRIDGE SERVICES	\$945,053	7%	\$66,154	13%	\$122,714	COOPER CONTRACTING A C & E PROPERTY COMMERCIAL INTERIOR CONTRACTOR		\$57,158 \$23,625 \$41,931	8/31/2000
763A &763B	PRECONDITIONED AIR SYSTEMS & 400 HZ SYSTEM	JOHN J. KIRLIN	\$15,673,109	5.37%	\$841,646	4.7%	\$738,386	DODEC, INC. AL HILL ENTERPRISES CORP.	4.80% 0.65%	\$694,396 \$43,990	6/25/2002
766B	TEMPORARY BAGGAGE SYSTEM	GRAY CONSTRUCTION	\$653,270	27%	\$176,383	43%	\$283,257	THE SANDY CORPORATION GRAY CONSTRUCTION RANDAZZO ELECTRICAL SERVICES H & D ELECTRIC		\$49,500 \$109,436 \$121,390 \$2,931	4/6/2000
767A	CONCOURSE A & B GATE REWIRE	KALEX CONSTRUCTION	\$1,040,409	23%	\$239,294	47%	\$491,438	CORAL GABLES GLASS COMMERCIAL INTERIOR CONTRACTOR EVERETT PAINTING THE SANDY CORPORATION PGC MECHANICAL CLEARVIEW ELECTRICAL		\$23,000 \$15,617 \$6,048 \$6,500 \$10,810 \$429,463	6/28/2000
768A	INTERIOR RELOCATIONS AT CONCOURSE D	GRAY CONSTRUCTION	\$4,842,002	15%	\$726,300	23%	\$1,134,893	H & D ELECTRIC		\$1,134,893	6/14/2000
768B	EAGLE BUS DRIVE	T.G.S.V.	\$862,146	7%	\$60,350	8%	\$69,827	PGC MECHANICAL RANDAZZO ELECTRICAL SERVICES		\$9,300 \$60,527	5/15/2000
768C	REMODEL / RELOCATION OF AIRCRAFT MAIN - TENANCE & CONCOURSE LEVEL	M C CONSTRUCTION	\$1,543,182	13%	\$200,614	33%	\$510,264	PRESIDENTIAL BUILDERS PGC MECHANICAL H & D ELECTRIC		\$17,487 \$71,779 \$420,998	6/14/2000
768C/ 8465E	POINT OF SALE	MJG BUILDERS	\$154,519	100%	\$154,519	100%	\$154,519	MJG BUILDERS COMMERCIAL INTERIOR CONTRACTOR COMFORT TECH DC ELECTRIC, INC.		\$113,794 \$3,225 \$2,500 \$35,000	8/8/2001
769A	APM MAINTENANCE FACILITY	AVENTURA ENGINEERING	\$3,769,623	100%	\$3,769,623	100%	\$3,769,623	AVENTURA ENGINEERING	29.52%	\$1,737,217	9/17/2002



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
	FINISH OUT							WARREN FENCE COMPANY <i>L A W CONSTRUCTION</i> /TALMAC, INC. DKG & ASSOCIATES BEST GARAGE & INDUSTRIAL DOORS CREATIVE HOME BY DESIGN FRANKLIN FLOORING SUPREME CEILING & INTERIOR, INC. LISMARC, INC. ARFRAN II, INC. PGC MECHANICAL <i>JACARANDA</i> /COMFORT TECH A/C <i>H & D ELECTRIC</i> /TERMINATED DC ELECTRIC, INC. <i>MORAN</i> /AVENTURA ENGINEERING <i>DR. MARBLE</i> / AVENTURA ENGINEERING	0.63% 3.51% 11.37% 0.66% 0.32% 1.00% 1.69% 1.61% 4.50% 2.96% 11.84% 16.39% 3.84% 10.95% 3.05%	\$0 \$110,000 \$368,609 \$13,500 \$10,330 \$31,695 \$53,558 \$51,200 \$83,725 \$94,378 \$377,445 \$382,728 \$455,238	
771A	"E" HEADHOUSE MODIFICATIONS GATES 32, 33,34 & 35	MERKURY DEVELOPMENT	\$523,738	100%	\$523,738	100%	\$523,738	MERKURY DEVELOPMENT ROBERTS TRAFFIC CORP. SOLARES ELECTRIC, INC.		\$476,289 \$8,780 \$38,669	11/3/2003
771B	DEPARTMENT OF STATE VAULT RELOCATION	HF CONTRACTORS	\$964,197	100%	\$964,197	100%	\$964,197	HF CONTRACTORS LHP GROUP, INC. GALLO WINDOW CORP. AMERICAN CONTRACTING, INC. ALEX FIRE PROTECTION MIKE DESIGN MARBLE & TILE SUPREME CEILING & INTERIOR, INC. A C & E PROPERTY MAINTENANCE AMERICAN CONTRACTING, INC. COMFORT TECH A/C ACCURA ELECTRIC CONTRACTOR		\$641,473 \$12,885 \$5,780 \$25,750 \$13,500 \$5,210 \$3,504 \$13,800 \$13,750 \$46,905 \$181,640	1/8/2002
771C-1	MDAD PLB & CONVEYOR SHOPS RELOCATION	ACE CONSTRUCTION	\$1,149,139	31%	\$356,233	100%	\$1,149,139	ACE CONSTRUCTION ARFRAN II, INC. PEOPLE'S PLUMBING, INC. COMFORT TECH A/C POWER PRO		\$643,373 \$76,050 \$76,056 \$164,700 \$188,960	3/24/2003
773B-1	EMERGENCY PROJECT CONCOURSE B	ACE CONSTRUCTION	\$762,667	100%	\$762,667	100%	\$762,667	ACE CONSTRUCTION H & D ELECTRIC		\$410,937 \$351,730	3/22/2001
773B-2	CLUB AMERICA RELOCATION	CROMPTON CONSTRUCTION	\$740,714	17%	\$125,921	26%	\$190,014	CORAL GABLES GLASS PGC MECHANICAL H & D ELECTRIC		\$3,195 \$42,677 \$144,142	5/4/2001
773B-1	EMERGENCY PROJECT CONCOURSE A	AVENTURA ENGINEERING	\$22,276	100%	\$22,276	100%	\$22,276	AVENTURA ENGINEERING		\$22,276	3/12/2001



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
773B-5	EMERGENCY PROJECT CONCOURSE E	ACE CONSTRUCTION	\$39,000	100%	\$39,000	100%	\$39,000	ACE CONSTRUCTION		\$39,000	3/30/2001
773C	ROOF TOP COMMUNICATIONS CONDUIT	DYNALECTRIC COMPANY	\$3,124,464	11%	\$343,691	12%	\$363,255	DKG & ASSOCIATES C. L. ELIAS CONSTRUCTION	13.40% 1.60%	\$270,813 \$92,442	11/5/2002
773E	AMERICAN AIRLINES STORES RELOCATION	AVENTURA ENGINEERING	\$1,133,285	100%	\$1,133,285	100%	\$1,133,285	AVENTURA ENGINEERING R.B.S. ENTERPRISES, INC. J & Q GARAGE & INDUSTRIAL DOORS MIKE DESIGN MARBLE & TILE SUPREME CEILING & INTERIOR, INC. PEOPLE'S PLUMBING, INC. CITY AIR A/C H & D ELECTRIC		\$705,116 \$4,556 \$28,800 \$6,614 \$4,642 \$10,211 \$79,280 \$294,067	1/15/2001
773F	SKY CHEFS STORAGE FACILITY	THORNTON CONSTRUCTION COMPANY, INC.	\$150,127	100%	\$150,127	93%	\$140,198	THORNTON CONSTRUCTION CO., INC. SUPREME CEILING & INTERIOR, INC. S I PLUMBING, INC. CARIBBEAN AIR CONDITIONING F. L. P. ENTERPRISES, INC.		\$129,028 \$1,241 \$7,447 \$2,482 \$0	1/16/2002
773G	AIRCRAFT MAINTENANCE RELOCATION	THORNTON CONSTRUCTION COMPANY, INC.	\$610,650	100%	\$610,650	100%	\$610,650	THORNTON CONSTRUCTION CO., INC. SUPREME CEILING & INTERIOR, INC. MIKE DESIGN MARBLE & TILE SEWELL'S PROFESSIONAL PAINTING S I PLUMBING, INC. UNITECH MECHANICAL SYSTEMS SURE ELECTRIC CONTRACTORS		\$436,804 \$9,186 \$6,835 \$21,080 \$12,744 \$30,557 \$93,443	1/14/2001
773H	TICKET LIFT AGENTS BREAKROOM	CROMPTON CONSTRUCTION	\$1,192,045	27%	\$321,852	30%	\$363,162	PGC MECHANICAL DC ELECTRIC, INC.		\$3,200 \$359,962	1/28/2002
773 I	PHYSICAL THERAPY	C.TARAFA CONTRACTING	\$326,861	100%	\$326,861	89%	\$292,239	C.TARAFA CONTRACTING F. L. P. ENTERPRISES, INC.		\$292,239 \$0	2/4/2002
773J	EMPLOYEE SERVICE CENTER & CSM OFFICES	BMA CONSTRUCTION, INC.	\$1,093,388	31%	\$338,950	85%	\$931,388	BMA CONSTRUCTION, INC. F. L. P. ENTERPRISES, INC.		\$931,388 \$0	1/21/2003
775A	D-EXTENSION PREMISE DISTRIBUTION SYSTEM	DYNALECTRIC COMPANY	\$3,084,457	19%	\$586,047	14%	\$433,375	DC ELECTRIC, INC.	19.00%	\$433,375	12/23/2002
775B	C-D PREMISES DISTRIBUTION SYSTEM	DYNALECTRIC COMPANY	\$6,931,958	21%	\$1,455,711	18%	\$1,223,828	DC ELECTRIC, INC.	21.00%	\$1,223,828	11/2/2004



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
776A-1	DUTY FREE & MDAD STORAGE	ABC CONSTRUCTION, INC.	\$594,395	100%	\$594,395	100%	\$594,395	ABC CONSTRUCTION, INC. DKG & ASSOCIATES SUPREME CEILING & INTERIOR, INC. LISMARC, INC. ARFRAN II, INC. PLUMBERS ENTERPRISE CORP. CITY AIR AC STATEWIDE/SOLARES ELECTRIC, INC. ALEX FIRE PROTECTION	59.90% 3.90% 1.10% 2.50% 4.20% 0.08% 8.70% 14.50% 4.40%	\$407,987 \$20,750 \$6,128 \$13,400 \$21,800 \$4,500 \$45,520 \$74,310	4/23/2003
776A-2	CLUB AMERICA STORAGE / WORLDWIDE / EMERGENCY BUS STATION	CUESTA CONSTRUCTION CORP.	\$660,376	100%	\$660,376	50%	\$331,598	CUESTA CONSTRUCTION ALEX FIRE PROTECTION, INC. CARLOS GUILLEN PAINTING & DRYWALL UNITECH MECHANICAL SYSTEMS SOLARES ELECTRIC		\$113,667 \$10,550 \$64,100 \$22,438 \$120,843	4/23/2003
776A-3	IN-TRANSIT WAITING ROOM	CUESTA CONSTRUCTION CORP.	\$648,113	100%	\$648,113	100%	\$648,113	CUESTA CONSTRUCTION ALEX FIRE PROTECTION, INC. PLUMBERS ENTERPRISE CORP. UNITECH MECHANICAL SYSTEMS SOLARES ELECTRIC		\$453,555 \$7,500 \$42,418 \$19,100 \$125,540	4/23/2003
776B-1/	LAB TICKET COUNTER & OFFICES	E.L.C.I. CONSTRUCTION GROUP, INC.	\$606,565	100%	\$606,565	100%	\$606,565	E.L.C.I. CONSTRUCTION GROUP, INC. ARFRAN II, INC. CERTIFIED HVAC SERVICES, INC H & D ELECTRIC		\$401,263 \$11,929 \$41,215 \$152,158	11/26/2002
776B-3/ 8465E	MARTINAIR	ACE CONSTRUCTION	\$161,498	100%	\$161,498	100%	\$161,498	ACE CONSTRUCTION SUPREME CEILING & INTERIOR, INC. ARFRAN II, INC. JACARANDA AIR OF MIAMI H & D ELECTRIC		\$112,419 \$3,646 \$4,212 \$15,616 \$25,605	2/13/2003
776B-4/ 8465E	VIRGIN ATLANTIC	DOZIER & DOZIER CONSTRUCTION, INC.	\$353,537	100%	\$353,537	100%	\$353,537	DOZIER & DOZIER C&F DECORATING SERVICES CREATIVE HOME BY DESIGN DOME ENTERPRISES SUPREME CEILING & INTERIOR, INC. COMMERCIAL INTERIOR CONTRACTOR ARFRAN II, INC. APEX A/C CONTRACTORS H & D ELECTRIC		\$136,253 \$13,000 \$15,665 \$43,486 \$6,544 \$7,810 \$6,133 \$5,421 \$119,226	2/19/2003
776B-5/ 8465E	AERO MEXICO / AERO-CONTINENTE	HF CONTRACTORS	\$421,397	100%	\$421,397	100%	\$421,397	HF CONTRACTORS SUPREME CEILING & INTERIOR, INC.		\$315,304 \$8,742	2/19/2003



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
								ARFRAN II, INC. COMFORT TECH A/C ACCURA ELECTRIC CONTRACTOR		\$8,400 \$19,500 \$69,451	
776B-7/ 8465E	AIR FRANCE OFFICE & TICKET COUNTER RELOCATION	C.L. ELIAS CONSTRUCTION	\$688,638	100%	\$688,638	96%	\$662,413	C.L. ELIAS CONSTRUCTION FENCE CONNECTION DKG & ASSOCIATES CARLOS GUILLEN DRYWALL & PAINTING SUPREME CEILING & INTERIOR, INC. FRANKLIN FLOORING CREATIVE HOME BY DESIGN ARFRAN II, INC. COMFORT TECH A/C DC ELECTRIC, INC.		\$295,253 \$4,500 \$7,815 \$42,835 \$15,656 \$35,592 \$49,680 \$13,400 \$25,576 \$172,106	5/9/2003
776B-8/ 8465E	AIRPORT SERVICE INTERNATIONAL GROUP RELOCATION	TRINTEC CONSTRUCTION	\$309,371	100%	\$309,371	100%	\$309,371	TRINTEC CONSTRUCTION PRADERE MANUFACTURING CORP. SUPREME CEILING & INTERIOR, INC. QUEEN CONTRACT INTERIORS, INC. ARFRAN II, INC. PEOPLE'S PLUMBING, INC. COMFORT TECH A/C H & D ELECTRIC		\$184,126 \$27,843 \$8,109 \$5,103 \$14,279 \$8,737 \$21,300 \$39,874	4/7/2003
776B-9/ 8465E	AA MAINTENANCE & FUEL VENDOR RELOCATION	E.L.C.I. CONSTRUCTION GROUP, INC.	\$229,835	100%	\$229,835	100%	\$229,835	E.L.C.I. CONSTRUCTION GROUP, INC.		\$229,835	4/21/2003
776C-1 8465E	BAGGAGE CONCESSION CONCOURSE 'E'	E.L.C.I. CONSTRUCTION GROUP, INC.	\$219,883	100%	\$219,883	100%	\$219,883	E.L.C.I. CONSTRUCTION GROUP, INC. BEST GARAGE DOORS FRANKLIN FLOORING ARFRAN II, INC. COMFORT TECH A/C ACCURA ELECTRIC CONTRACTOR		\$121,788 \$2,943 \$5,228 \$4,950 \$26,975 \$58,000	10/13/2003
776C-6 & 776H	DECISION ONE OFFICES RELOCATION / AA PASSENGER SERVICES OFFICES RELOCATION	ALLIED CONTRACTORS, INC.	\$228,502	100%	\$228,502	100%	\$228,502	ALLIED CONTRACTORS, INC. FRANKLIN FLOORING ARFRAN II, INC. SOLO AIR CONDITIONING ACCURA ELECTRIC CONTRACTOR	62.00% 2.80% 3.50% 1.70% 30.00%	\$142,453 \$6,617 \$7,700 \$3,360 \$68,372	6/20/2005
776F 8465E	UNICCO STORAGE DOLPHIN GARAGE	HF CONTRACTORS	\$237,732	100%	\$237,732	100%	\$237,732	HF CONTRACTORS ARFRAN II, INC. PLUMBERS ENTERPRISE, CORP. COMFORT TECH A/C POWER PRO <i>S.I. PLUMBING, INC. (WITHDREW)</i>	64.91% 5.80% 5.43% 22.17% 1.70%	\$158,584 \$13,185 \$5,020 \$11,990 \$48,953	11/7/2003



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
776G 8465E	AA BAGGAGE SERVICES	ROMANO BROTHERS CONSTRUCTION	\$527,900	100%	\$527,900	100%	\$527,900	ROMANO BROTHERS ARFRAN II, INC. POWER PRO		\$424,517 \$14,700 \$88,683	12/9/2003
776I-1 & 2 8465E	AEROPOSTAL OFFICE RELOCATION / AVIANCA OFFICE RELOCATION	ABC CONSTRUCTION	\$219,403	100%	\$219,403	100%	\$219,403	ABC CONSTRUCTION ARFRAN II, INC. PGC MECHANICAL COMFORT TECH A/C POWER PRO	71% 2.60% 0.07% 2.50% 23.20%	\$163,843 \$5,100 \$1,400 \$4,900 \$44,160	12/2/2004
776J 8465E	AB M JANITORIAL	E.L.C.I. CONSTRUCTION GROUP, INC.	\$135,667	100%	\$135,667	100%	\$135,667	E.L.C.I. CONSTRUCTION GROUP, INC. WARREN FENCE FRANKLIN FLOORING SUPREME CEILINGS ARFRAN II, INC. COMFORT TECH A/C DC ELECTRIC, INC.		\$72,203 \$2,400 \$3,612 \$5,760 \$4,702 \$4,870 \$42,120	2/19/2004
776L 8465E	INS OFFICES	ABC CONSTRUCTION	\$62,421	100%	\$62,421	100%	\$62,421	ABC CONSTRUCTION ARFRAN II, INC. PGC MECHANICAL COMFORT TECH A/C DC ELECTRIC, INC.		\$35,391 \$1,600 \$1,095 \$9,690 \$14,645	3/16/2004
776M 8465E	INS PASS AND POST OFFICE MAIL DROP OFF	HF CONTRACTORS	\$247,893	100%	\$247,893	100%	\$247,893	HF CONTRACTORS CREATIVE HOME BY DESIGN ARFRAN II, INC. COMFORT TECH A/C POWER PRO	62.87% 6.88% 1.76% 12.92% 15.57%	\$162,968 \$15,650 \$4,450 \$29,400 \$35,425	10/19/2004
776N-1	MDAD SPECIAL PROJECTS TENANT RELOCATIONS	DODEC, INC.	\$449,801	100%	\$449,801	100%	\$449,801	DODEC, INC. BEST FIRE SPRINKLER CORP. PGC MECHANICAL POWER PRO	66.00% 3.50% 5.50% 25.00%	\$294,552 \$14,840 \$25,400 \$115,009	2/22/2005
776N-2	AA CABIN SERVICE RELOCATION	ABC CONSTRUCTION	\$416,926	100%	\$416,926	100%	\$416,926	ABC CONSTRUCTION CREATIVE HOME BY DESIGN ARFRAN II, INC. PGC MECHANICAL COMFORT TECH A/C SOLARES ELECTRIC	65.50% 4.50% 1.20% 1.40% 9.10% 18.30%	\$284,188 \$14,188 \$4,750 \$5,400 \$36,000 \$72,400	1/21/2005
776N-3	MDAD RAMP CONTROL TOWER RELOCATION	AVENTURA ENGINEERING	\$292,128	100%	\$292,128	100%	\$292,128	AVENTURA ENGINEERING CREATIVE HOME BY DESIGN ARFRAN II, INC. COMFORT TECH A/C POWER PRO	53.96% 14.00% 1.57% 4.39% 24.98%	\$162,923 \$39,265 \$4,400 \$12,300 \$73,240	12/29/2004



**CSBE PARTICIPATION REPORT
CONSTRUCTION PROJECTS
Exhibit II**

PROJ	DESCRIPTION	GENERAL CONTRACTOR	CONTRACT VALUE	SBD GOAL %	SBD GOAL VALUE	ACTUAL GOAL %	GOAL VALUE BREAKDOWN	CSBE - SUBCONTRACTORS	CSBE % SOIA	CSBE CONTRACT VALUE	CONTRACT / NOTICE TO PROCEED DATE
776N-4	MDAD LOCKSMITH/PAINT-SHOP/U.S. CUSTOMS BORDER PROTECTION PATROL TENANT RELOCATION	TRINTEC CONSTRUCTION	\$495,824	100%	\$495,824	100%	\$495,824	TRINTEC CONSTRUCTION QUEEN CONTRACT INTERIORS, INC. ARFRAN II, INC. PGC MECHANICAL COMFORT TECH A/C POWER PRO	69.00% 2.00% 4.00% 9.00% 16.00%	\$316,143 \$6,400 \$19,800 \$23,535 \$45,409 \$84,537	2/22/2005
776N-5 8465E	LGS SKY CHEFS & AA UNION OFFICE RELOCATION	DODEC, INC.	\$200,458	100%	\$200,458	100%	\$200,458	DODEC, INC. BEST FIRE SPRINKLER CORP. PGC MECHANICAL POWER PRO	80% 3% 4% 13%	\$160,113 \$7,200 \$8,700 \$24,445	12/29/2004
776N-6	AIRCRAFT MAINTENANCE FACILITY TENANT RELOCATION	AVENTURA ENGINEERING	\$154,293	100%	\$154,293	100%	\$154,293	AVENTURA ENGINEERING CREATIVE HOME BY DESIGN RUBEN ELECTRIC TECH INC.	65.60% 17.40% 17.00%	\$102,465 \$26,530 \$25,298	3/15/2005
790A	REMODEL BLDG # 3030	TURNER-AUSTIN	\$3,336,915	27%	\$900,967	51%	\$1,687,471	AMERICAN CONTRACTING AMERICAN CONTRACTING COMMERCIAL INTERIOR CONTRACTOR CORAL GABLES GLASS DOME ENTERPRISES EVERETT PAINTING MIA ELECTRICAL CONTRACTOR H & D ELECTRIC H & D ELECTRIC P & A CONSTRUCTION AVENTURA ENGINEERING IMPACT CONSTRUCTION CO.		\$58,810 \$96,940 \$32,882 \$47,418 \$409,133 \$30,987 \$563,767 \$65,392 \$93,809 \$15,100 \$103,971 \$169,263	1/24/2000
790B	CM TRAILER COMPOUND	BCL CONSTRUCTION, INC.	\$1,814,997	100%	\$1,814,997	100%	\$1,814,997	BCL CONSTRUCTION, INC. FENCE CONNECTION, INC. ALL FLORIDA ENGINEERING, INC. M/J BUILDERS, INC. PGC MECHANICAL DC ELECTRIC, INC.		\$682,476 \$52,605 \$385,726 \$147,327 \$25,470 \$521,392	1/24/2001
			\$854,600,880	17.33%	\$148,115,921	22.25%	\$190,108,615				

CSBE Company XXXX / CSBE Company YYYY indicates substitution of XXXX by YYYY approved by the Department of Business Development

MDAD CONTRACTS
MDAD ASSIGNED CONTRACTS
COMPLETED OR TERMINATED

DESIGN PROFESSIONAL CONSULTANT SERVICES (voluntary utilization) - Post-Injunction

MDAD Project/ Contract No.	Consultant	Current Contract Value	Paid to Date	Overview of M/WBE Participation						
				Type	Voluntary Contract Goal	Work Contracted		Paid to Date		
B703 A4 MIA-703-A-2	URS Corporation	\$2,290,541	100.0%	BBE	0.0%	\$0	5.2%	\$120,000	0.9%	\$21,135
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	4.7%	\$107,655	9.2%	\$210,000	3.9%	\$89,573
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					4.7%	\$107,655	14.4%	\$330,000	4.8%	\$110,708
B703 A5 MIA-703-A5	URS Corporation Southern	\$15,031,800	84.6%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					0.0%	\$0	0.0%	\$0	0.0%	\$0
B703D MIA-703D	RO Architects & Planners, Inc.	\$185,872	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$185,872	100.0%	\$185,872	100.0%	\$185,872
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$185,872	100.0%	\$185,872	100.0%	\$185,872
B732 A MIA-732-R-1	T.Y.Lind / H.J. Ross	\$9,836,358	99.2%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$9,836,358	99.8%	\$9,812,606	98.9%	\$9,730,337
				WBE	0.0%	\$0	0.2%	\$23,752	0.2%	\$23,752
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$9,836,358	100.0%	\$9,836,358	99.2%	\$9,754,089
B732 A1 MIA-732 A1	T.Y.Lind / H.J. Ross	\$1,556,845	40.6%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$1,556,845	40.6%	\$631,341	40.6%	\$631,341
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$1,556,845	40.6%	\$631,341	40.6%	\$631,341
B739 A MIA-739-R-1	Harper Partners / Perez & Perez	\$9,213,068	99.9%	BBE	10.0%	\$921,307	1.5%	\$137,163	1.5%	\$134,690
				HBE	14.0%	\$1,289,830	34.6%	\$3,187,240	34.6%	\$3,187,240
				WBE	7.0%	\$644,915	5.7%	\$520,659	5.4%	\$499,442
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					31.0%	\$2,856,051	41.7%	\$3,845,062	41.5%	\$3,821,372
B739 A2 B739A2	Perez / Harper	\$130,000	76.9%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					0.0%	\$0	0.0%	\$0	0.0%	\$0
B739 C MIA-739 C	Wolfberg Alvarez and Partners, Inc.	\$6,764,854	85.7%	BBE	5.4%	\$365,302	2.1%	\$141,830	1.9%	\$130,025
				HBE	0.0%	\$0	0.3%	\$21,115	0.3%	\$21,115
				WBE	4.9%	\$331,478	2.2%	\$147,360	2.0%	\$138,123
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					10.3%	\$696,780	4.6%	\$310,305	4.3%	\$289,263
B739 C1 MIA-739 C1	Wolfberg Alvarez and Partners, Inc.	\$0	0.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					0.0%	\$0	0.0%	\$0	0.0%	\$0
B739 C2 MIA-739 C2	Sequeira & Gavarrete, P.A.	\$0	0.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					0.0%	\$0	0.0%	\$0	0.0%	\$0
B740 A MIA-740-R-1	MC Harry Associates	\$9,685,916	93.5%	BBE	10.0%	\$968,592	3.9%	\$375,100	3.9%	\$375,100
				HBE	13.0%	\$1,259,169	16.2%	\$1,567,955	14.6%	\$1,417,866
				WBE	8.0%	\$774,873	3.2%	\$307,623	2.5%	\$240,226
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					31.0%	\$3,002,634	23.2%	\$2,250,678	21.0%	\$2,033,192
B746 A MIA-746-R-3	Bermello Ajamil & Partners, Inc.	\$11,676,249	98.7%	BBE	10.0%	\$1,167,625	2.6%	\$301,522	2.6%	\$301,522
				HBE	5.0%	\$583,812	5.5%	\$641,055	3.3%	\$386,649
				WBE	15.0%	\$1,751,437	21.9%	\$2,557,438	17.2%	\$2,013,950
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					30.0%	\$3,502,875	30.0%	\$3,500,015	23.1%	\$2,702,121
B747 A MIA-747-R-1	Leo A. Daly Company	\$17,346,576	95.4%	BBE	2.5%	\$433,664	2.0%	\$339,412	2.0%	\$339,327
				HBE	36.0%	\$6,244,767	21.6%	\$3,745,339	20.8%	\$3,606,070
				WBE	9.0%	\$1,561,192	1.7%	\$295,217	1.7%	\$295,217
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					47.5%	\$8,239,624	25.2%	\$4,379,968	24.4%	\$4,240,613
B747 B1 MIA-747B1	Perez & Perez Architects Planners, Inc.	\$695,844	95.8%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$695,844	100.0%	\$695,844	95.8%	\$666,361
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$695,844	100.0%	\$695,844	95.8%	\$666,361
B756	Rodriguez & Quiroz	\$7,402,824	49.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$7,402,824	100.0%	\$7,402,824	49.0%	\$3,627,817
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0

DESIGN PROFESSIONAL CONSULTANT SERVICES (voluntary utilization) - Post-Injunction

MDAD Project/ Contract No.	Consultant	Current Contract Value	Paid to Date	Overview of MWBE Participation						
				Type	Voluntary Contract Goal		Work Contracted		Paid to Date	
			\$3,627,817	SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$7,402,824	100.0%	\$7,402,824	49.0%	\$3,627,817
B761 A MIA-761 A	The Russell Partnership, Inc.	\$3,320,167	65.8%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$3,320,167	100.0%	\$3,320,167	65.8%	\$2,184,771
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$2,184,771		100.0%	\$3,320,167	100.0%	\$3,320,167	65.8%	\$2,184,771
B761 A1 MIA-761 A	Zyscovich, Inc.	\$2,121,037	100.0%	BBE	5.9%	\$125,141	9.7%	\$205,100	5.2%	\$111,187
				HBE	14.1%	\$299,066	23.1%	\$490,000	10.7%	\$227,275
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$2,121,037		20.0%	\$424,207	32.8%	\$695,100	16.0%	\$338,462
B766 D MIA-766-R-4	Hammond and Associates, Inc.	\$13,993	100.0%	BBE	100.0%	\$13,993	100.0%	\$13,993	100.0%	\$13,993
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$13,993		100.0%	\$13,993	100.0%	\$13,993	100.0%	\$13,993
B769 A MIA-769-R-1	Gurri Matute, PA	\$758,852	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	23.7%	\$179,848	23.7%	\$179,848	23.7%	\$179,848
				WBE	76.3%	\$579,004	76.3%	\$579,004	76.3%	\$579,004
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$758,852		100.0%	\$758,852	100.0%	\$758,852	100.0%	\$758,852
B769 A2 MIA-769 A2	Gurri Matute, PA	\$70,000	28.9%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100.0%	\$70,000	100.0%	\$70,000	28.9%	\$20,260
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$20,260		100.0%	\$70,000	100.0%	\$70,000	28.9%	\$20,260
B771 A MIA-771-R-2	The Architects Hall Designers, Inc.	\$295,593	100.0%	BBE	81.0%	\$239,430	81.0%	\$239,430	81.0%	\$239,430
				HBE	8.0%	\$23,647	8.0%	\$23,647	8.0%	\$23,647
				WBE	11.0%	\$32,515	11.0%	\$32,515	11.0%	\$32,515
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$295,593		100.0%	\$295,593	100.0%	\$295,593	100.0%	\$295,593
B771 B MIA-771-R-1	Alleguez and Associates, Inc.	\$177,515	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100.0%	\$177,515	100.0%	\$177,515	100.0%	\$177,515
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$177,515		100.0%	\$177,515	100.0%	\$177,515	100.0%	\$177,515
B771 C MIA-771 C	RO Architects & Planners, Inc.	\$241,308	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$241,308	100.0%	\$241,308	100.0%	\$241,308
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$241,308		100.0%	\$241,308	100.0%	\$241,308	100.0%	\$241,308
B773 A MIA-773-R-2	Alleguez and Associates, Inc.	\$183,249	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100.0%	\$183,249	100.0%	\$183,249	100.0%	\$183,249
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$183,249		100.0%	\$183,249	100.0%	\$183,249	100.0%	\$183,249
B773 J MIA-773-J	RO Architects & Planners, Inc.	\$96,274	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$96,274	100.0%	\$96,274	100.0%	\$96,274
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$96,274		100.0%	\$96,274	100.0%	\$96,274	100.0%	\$96,274
B775 A MIA-775 A	Ross & Baruzzini Transportation Serv	\$3,801,593	89.6%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	8.5%	\$323,135	6.6%	\$252,439	5.3%	\$202,779
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$3,406,993		8.5%	\$323,135	6.6%	\$252,439	5.3%	\$202,779
B776 B10 MIA-776 B10	RO Architects & Planners, Inc.	\$102,382	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$102,382	100.0%	\$102,382	100.0%	\$102,382
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$102,382		100.0%	\$102,382	100.0%	\$102,382	100.0%	\$102,382
B776 B8 MIA-776 B8	Gurri Matute, PA	\$352,765	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	27.3%	\$96,340	27.3%	\$96,340
				WBE	100.0%	\$352,765	72.7%	\$256,425	72.7%	\$256,425
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$352,765		100.0%	\$352,765	100.0%	\$352,765	100.0%	\$352,765
B776 C1 MIA-776 C1	Laura M. Perez & Associates, Inc.	\$76,739	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100.0%	\$76,739	100.0%	\$76,739	100.0%	\$76,739
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
			\$76,739		100.0%	\$76,739	919.4%	\$705,530	100.0%	\$76,739

DESIGN PROFESSIONAL CONSULTANT SERVICES (voluntary utilization) - Post-Injunction										
MDAD Project/ Contract No.	Consultant	Current Contract Value	Paid to Date	Overview of MWBE Participation						
				Type	Voluntary Contract Goal		Work Contracted		Paid to Date	
B776 U MIA-776 U	Perez & Perez Architects Planners, Inc.	\$69,000	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$69,000	100.0%	\$69,000	100.0%	\$69,000
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$69,000	100.0%	\$69,000	100.0%	\$69,000
B779 MIA-779	Sequeira & Gavarrete, P.A.	\$450,000	4.1%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					0.0%	\$0	0.0%	\$0	0.0%	\$0
B779 J MIA-779 J	T.Y.Lind / H.J. Ross	\$270,585	84.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100.0%	\$270,585	100.0%	\$270,585	84.0%	\$227,276
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$270,585	100.0%	\$270,585	84.0%	\$227,276

DESIGN PROFESSIONAL CONSULTANT SERVICES (voluntary utilization) - Post-Injunction										
Current Contract Value A	Type	Overview of MWBE Utilization/Participation								
		Goals Per Agreement		Voluntary Contract Goals			Work Contracted		Paid to Date	
		C=D/A	D	E=F/A	F	G=H/A	H	Overall Utilization I=K/A	Current Utilization J=K/B	K
\$104,217,799										
Paid to Date B	BBE	0.0%	\$0	4.1%	\$4,235,054	1.8%	\$1,873,550	1.6%	1.8%	\$1,666,409
	HBE	0.0%	\$0	32.4%	\$33,794,862	31.5%	\$32,847,309	25.8%	29.1%	\$26,925,696
	WBE	0.0%	\$0	6.4%	\$6,643,338	5.2%	\$5,437,496	4.4%	5.0%	\$4,625,990
	SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	0.0%	\$0
\$92,447,839	Total	0.0%	\$0	42.9%	\$44,673,255	38.5%	\$40,158,356	31.9%	35.9%	\$33,218,096

NOTE:

These contracts represent voluntary Minority / Women Business enterprises (MWBE) utilization because they were advertised after the October 2, 2000 injunction, imposed by the courts, that resulted in the suspension of the MWBE program for design services.

DESIGN PROFESSIONAL CONSULTANT SERVICES (Pre-Injunction)										
MDAD Project/ Contract No.	Consultant	Current Contract Value	Paid to Date	Overview of MWBE Participation						
				Type	Contract Goal		Work Contracted		Paid to Date	
B702 A MIA-702-R-1	Lea & Elliot, Inc.	\$16,270,953	93.2%	BBE	10%	\$1,627,095	6.9%	\$1,119,630	6.8%	\$1,102,533
				HBE	10%	\$1,627,095	6.9%	\$1,119,630	6.8%	\$1,107,421
				WBE	7%	\$1,138,967	5.5%	\$893,310	5.5%	\$893,310
				SBE	0%	\$0	0.0%	\$0	0.0%	\$0
					27%	\$4,393,157	19.3%	\$3,132,570	19.1%	\$3,103,264
B703 A MIA-703-R-1	URS Greiner, Inc.	\$7,005,032	100.0%	BBE	10%	\$700,503	7.1%	\$500,000	0.0%	\$0
				HBE	12%	\$840,604	10.0%	\$698,000	6.1%	\$428,994
				WBE	10%	\$700,503	7.2%	\$502,500	6.0%	\$422,441
				SBE	0%	\$0	0.0%	\$0	0.0%	\$0
					32%	\$2,241,610	24.3%	\$1,700,500	12.2%	\$851,435
B726 A MIA-726-R-1	Argus Consulting, Inc.	\$4,203,223	100.0%	BBE	10%	\$420,322	3.5%	\$147,172	3.5%	\$147,172
				HBE	30%	\$1,260,967	13.8%	\$579,836	13.7%	\$576,733
				WBE	10%	\$420,322	6.3%	\$266,533	6.1%	\$257,228
				SBE	0%	\$0	0%	\$0	0%	\$0
					50%	\$2,101,612	23.6%	\$993,541	23.3%	\$981,133
B728 A MIA-728-R-1	Williams, Hatfield & Stoner, Inc.	\$523,115	100.0%	BBE	10%	\$52,312	7.7%	\$40,221	7.7%	\$40,221
				HBE	15%	\$78,467	20.1%	\$105,244	19.3%	\$100,979
				WBE	10%	\$52,312	10.8%	\$56,504	9.8%	\$51,488
				SBE	0%	\$0	0%	\$0	0%	\$0
					35%	\$183,090	38.6%	\$201,969	36.8%	\$192,688
B729 A MIA-729-R-1	BND Engineers, Inc.	\$516,740	100.0%	BBE	100%	\$516,740	100.0%	\$516,740	100.0%	\$516,740
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$516,740	100.0%	\$516,740	100.0%	\$516,740
B737 A MIA-737-R-1	Wolfberg Alvarez and Partners, Inc.	\$12,135,802	99.8%	BBE	15%	\$1,820,370	7.6%	\$926,238	7.6%	\$926,238
				HBE	15%	\$1,820,370	18.5%	\$2,245,538	18.5%	\$2,244,509
				WBE	10%	\$1,213,580	5.1%	\$613,601	5.1%	\$613,601
				SBE	0%	\$0	0%	\$0	0%	\$0
					40%	\$4,854,321	31.2%	\$3,785,377	31.2%	\$3,784,348
B741 A MIA-741-R-1	Harper Partners, Inc.	\$9,813,407	99.5%	BBE	10%	\$981,341	4.5%	\$445,992	4.5%	\$445,589
				HBE	28%	\$2,747,754	23.8%	\$2,332,100	22.5%	\$2,209,100
				WBE	10%	\$981,341	7.3%	\$712,178	6.6%	\$642,958
				SBE	0%	\$0	0%	\$0	0%	\$0
					48%	\$4,710,435	35.6%	\$3,490,270	33.6%	\$3,297,647
B745 A MIA-745-R-1	Bermello Ajamil & Partners, Inc.	\$10,288,506	99.9%	BBE	10%	\$1,028,851	6.9%	\$704,891	6.9%	\$705,651
				HBE	12%	\$1,234,621	13.6%	\$1,396,069	12.5%	\$1,281,106
				WBE	10%	\$1,028,851	15.1%	\$1,553,766	14.5%	\$1,487,368
				SBE	0%	\$0	0%	\$0	0%	\$0
					32%	\$3,292,322	35.5%	\$3,654,725	34.7%	\$3,568,456
B746 B MIA-746-R-1	Alleguez and Associates, Inc.	\$170,617	100.0%	BBE	0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100%	\$170,617	100.0%	\$170,617	100.0%	\$170,617
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$170,617	100.0%	\$170,617	100.0%	\$170,617
B754 A MIA-754-R-1	M.C. Harry Associates	\$931,955	100.0%	BBE	15%	\$139,793	3.5%	\$32,704	3.5%	\$32,704
				HBE	15%	\$139,793	16.5%	\$153,310	16.5%	\$153,310
				WBE	15%	\$139,793	2.2%	\$20,261	2.2%	\$20,260
				SBE	0%	\$0	0%	\$0	0%	\$0
					45%	\$419,380	22.1%	\$206,275	22.1%	\$206,274
B755 A MIA-755-R-1	C3TS	\$885,590	100.0%	BBE	10%	\$88,559	5.1%	\$44,938	5.1%	\$44,938
				HBE	15%	\$132,839	19.9%	\$176,654	19.9%	\$176,654
				WBE	10%	\$88,559	4.4%	\$38,958	4.4%	\$38,958
				SBE	0%	\$0	0%	\$0	0%	\$0
					35%	\$309,957	29.4%	\$260,550	29.4%	\$260,550
B763 A MIA-763-R-1	Argus Consulting, Inc.	\$2,132,499	100.0%	BBE	10%	\$213,250	2.9%	\$61,568	2.9%	\$61,568
				HBE	12%	\$255,900	43.7%	\$931,223	43.2%	\$921,542
				WBE	10%	\$213,250	12.6%	\$268,848	11.5%	\$245,907
				SBE	0%	\$0	0%	\$0	0%	\$0
					32%	\$682,400	59.2%	\$1,261,639	57.6%	\$1,229,017
B766 A MIA-766-R-1	Albaari and Associates, P.A.	\$102,347	100.0%	BBE	100%	\$102,347	100.0%	\$102,347	100.0%	\$102,347
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$102,347	100.0%	\$102,347	100.0%	\$102,347

DESIGN PROFESSIONAL CONSULTANT SERVICES (Pre-Injunction)										
MDAD Project/ Contract No.	Consultant	Current Contract Value	Paid to Date	Overview of M/WBE Participation						
				Type	Contract Goal		Work Contracted		Paid to Date	
B766 C MIA-766-R-3	Hammond and Associates, Inc.	\$150,954	100.0%	BBE	100%	\$150,954	100.0%	\$150,954	100.0%	\$150,954
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$150,954	100.0%	\$150,954	100.0%	\$150,954
B767 A MIA-767-R-1	Locus Architecture	\$111,463	100.0%	BBE	0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	100%	\$111,463	100.0%	\$111,463	100.0%	\$111,463
				WBE	0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$111,463	100.0%	\$111,463	100.0%	\$111,463
B768 A MIA-768-R-1	Gurri Matute, P.A.	\$1,247,129	100.0%	BBE	0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100%	\$1,247,129	100.0%	\$1,247,129	100.0%	\$1,247,129
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$1,247,129	100.0%	\$1,247,129	100.0%	\$1,247,129
B776 B776	William A Berry/Ross & Baruzzini	\$194,395	0.0%	BBE	0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0%	\$0	0%	\$0	0%	\$0
					0%	\$0	0.0%	\$0	0.0%	\$0
B790 B MIA-790-R-2	Albaari and Associates, P.A.	\$178,284	100.0%	BBE	100%	\$178,284	100.0%	\$178,284	100.0%	\$178,284
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$178,284	100.0%	\$178,284	100.0%	\$178,284
B799 A MIA-799-R-1	ATC Group Services, Inc.	\$6,091,755	100.0%	BBE	10%	\$609,176	10.0%	\$609,854	7.4%	\$450,164
				HBE	10%	\$609,176	10.0%	\$609,854	11.8%	\$718,463
				WBE	7%	\$426,423	7.0%	\$426,898	5.5%	\$335,249
				SBE	0%	\$0	0%	\$0	0%	\$0
					27%	\$1,644,774	27.0%	\$1,646,605	24.7%	\$1,503,876
CON717322 MIA-705-R-1	Engineering & Const. Services, Inc.	\$0	0.0%	BBE	0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0%	\$0	0%	\$0	0%	\$0
					100%	\$0	0.0%	\$0	0.0%	\$0
		\$72,953,766	\$71,580,395							

DESIGN PROFESSIONAL CONSULTANT SERVICES (Pre-Injunction)										
Current Contract Value A	Type	Overview of M/WBE Utilization/Participation								
		Goals Per Agreement		Contract Goals		Work Contracted		Paid to Date		
		C=D/A	D	E=F/A	F	G=H/A	H	Overall Utilization I=K/A	Current Utilization J=K/B	K
\$72,953,766										
Paid to Date B	BBE	10.0%	\$7,295,377	11.8%	\$8,629,897	7.7%	\$5,581,533	6.7%	6.9%	\$4,905,103
	HBE	10.0%	\$7,295,377	14.9%	\$10,859,048	14.3%	\$10,458,921	13.7%	14.0%	\$10,030,274
	WBE	7.0%	\$5,106,764	10.7%	\$7,821,646	9.3%	\$6,771,103	8.8%	9.0%	\$6,426,514
	SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	0.0%	\$0
\$71,580,395	Total	27.0%	\$19,697,517	37.4%	\$27,310,591	31.3%	\$22,811,557	29.3%	29.8%	\$21,361,891

PROGRAM MANAGEMENT SERVICES										
MDAD Project/ Contract No.	Consultant	Current Contract Value	Paid to Date	Overview of M/WBE Participation						
				Type	Contract Goal		Work Contracted		Paid to Date	
B701 A MIA-701-R-1	The Corgan Team	\$59,526,478	100.0%	BBE	10.0%	\$5,952,648	14.4%	\$8,581,978	12.9%	\$7,672,140
				HBE	12.0%	\$7,143,177	17.5%	\$10,412,177	15.6%	\$9,288,006
				WBE	10.0%	\$5,952,648	10.2%	\$6,083,584	8.9%	\$5,290,204
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					32.0%	\$19,048,473	42.1%	\$25,077,739	37.4%	\$22,250,350
B701 A1 MIA-701-R-6	The Corgan Team	\$79,389,287	99.9%	BBE	10.0%	\$7,938,929	11.2%	\$8,912,734	10.1%	\$7,980,252
				HBE	12.0%	\$9,526,714	17.0%	\$13,519,005	16.4%	\$13,010,338
				WBE	10.0%	\$7,938,929	1.3%	\$1,053,185	1.2%	\$986,641
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					32.0%	\$25,404,572	29.6%	\$23,484,924	27.7%	\$21,977,231
B701 D	Sequeira & Gavarrete, P.A.	\$75,484,902	88.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	8.0%	\$6,038,792	12.5%	\$9,455,623	10.9%	\$8,241,537
					8.0%	\$6,038,792	12.5%	\$9,455,623	10.9%	\$8,241,537
B701 F	Ronald E. Frazier & Associates, P.A.	\$3,086,483	72.9%	BBE	100.0%	\$3,086,483	100.0%	\$3,086,483	72.9%	\$2,250,889
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$3,086,483	100.0%	\$3,086,483	53.0%	\$1,636,216
B913 A MIA-913-R-1	Jones McMullen Engineering, Inc.	\$1,025,436	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100.0%	\$1,025,436	100.0%	\$1,025,436	100.0%	\$1,025,436
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$1,025,436	100.0%	\$1,025,436	100.0%	\$1,025,436
B915 A MIA-915-R-1	Nova Consulting, Inc.	\$170,233	100.0%	BBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				HBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
				WBE	100.0%	\$170,233	100.0%	\$170,233	100.0%	\$170,233
				SBE	0.0%	\$0	0.0%	\$0	0.0%	\$0
					100.0%	\$170,233	100.0%	\$170,233	100.0%	\$170,233

PROGRAM MANAGEMENT SERVICES										
Current Contract Value A	Type	Overview of M/WBE Utilization/Participation								
		Goals Per Agreement		Contract Goals		Work Contracted		Paid to Date		
		C=D/A	D	E=F/A	F	G=H/A	H	Overall Utilization I=K/A	Current Utilization J=K/B	K
\$218,682,819										
Paid to Date B	BBE	10.0%	\$21,868,282	7.8%	\$16,978,060	9.4%	\$20,581,195	8.2%	8.6%	\$17,903,281
	HBE	10.0%	\$21,868,282	7.6%	\$16,669,892	10.9%	\$23,931,182	10.2%	10.7%	\$22,298,344
	WBE	7.0%	\$15,307,797	6.9%	\$15,087,246	3.8%	\$8,332,438	3.4%	3.6%	\$7,472,514
	SBE	2.8%	\$6,038,792	2.8%	\$6,038,792	4.3%	\$9,455,623	3.8%	3.9%	\$8,241,537
\$208,724,758	Total	29.8%	\$65,083,153	25.0%	\$54,773,989	28.5%	\$62,300,438	25.6%	26.8%	\$55,915,676

NOTE:

1. B701D contract for S & G has an 8% SBE goal following the injunction and suspension of the M/WBE program, while old contracts still have to meet the M/WBE goals